

17:00

22:30

23:00

TOTAL HRS

22:30

23:00

0:00

5.5

0.5

24.0

1,381

1,381

1,381

NPT

PT Geo Dipa	Energi (Pers	ero)						3-Aug-	RGI (Persero) 22								
OPERATOR				PT		PA ENERGI (Pe	rsero)	CONTRACTO	R	JV ADA - APS				REPORT NO. #		39	
WELL/ PAD NAME WELL TYPE/ PROFILE				H-G-4C ST		FIELD	70.4		ATUHA	000 5	ENVIRONTMEN	ONSHORE					
WELL IYPE	, PKUFIL	-	GENER/	AL	RIG	IOLE / J-TYPE		LATITUDE/ I	PARAMETERS	/° 1	U 10./11 S	/ 107° 25' 9.	208 E	GL - MSL (M) AFE		1968 m-ASL	
Rig TYPE /	NAME		UZINZIO		RIG / ARJU	JNA#88	AVERAGE WOB (24 HR		KLBS	24-	33	AFE NUMBER	R / AFE COST			USD 5,338,705.51	
RIG POWE		HP			1,500		AVERAGE ROP (24 HRS	5)	M/HR	17.		DAILY COST				USD 69,817.66	
KB ELEVAT		Meter			11.00		AVERAGE SURFACE RP	M / DHM		48-50/1	44-150		JULATIVE CO	OST 85.4%	o o	USD 4,560,610.52	
MIDNIGHT		Meter			1381		ON / OFF BOTTOM TOP	RQUE	KLBS-FT	8,6-9		DAILY MUD				USD 6,102.15	
PROGRESS		Meter			66		FLOWRATE/ SPP		gpm/PSI	600-605/1		CUMULATIVI				USD 299,485.50	
PROPOSED		Meter	•	25	2150	2-00	AIR RATE		SCFM GPH	800-2				ERSONNEL IN CH		TUT / 14/414/44/ TELU//	
SPUD DATI				25	-Jun-22, 1	2:00	CORR. INHIB./ FOAM F PUW/SOW/ROTW	KAIE	KIRS	4-10/ 195/16		DAY/ NIGHT DRILLING SU			KE	TUT / WAWAN-TEUKU BUDI SETIAWAN	
PLANNED I					48		TOTAL DRILLING TIME	1	HRS	193/10		RIG SUPERI	NTENDENT	LIVI		NISAR JAHRI	
DAYS f/ RI		Ε					TON MILES			224		DRILLING E			Е	EKA DAYA SAMUDERA	
												HSE SUPERV	ISOR			HERDEDI	
24 HOURS						-	81 mMD, got stall then study	-									
STATUS 05		4-Aug-		ttempt to nee	stuck pipe	. Continue Doi	with defated find to casing	point est in 1150 1	.050.								
								HS	SE .								
	SAFE	TY PERFORI					HOURS RECORD			ZARD MANAG				EMERGENC	Y DRIL		
Nearmiss			1.0			s Light Vehicle		188	JSA/HIRA			6		5 Drill		19-Jun-22	
Incidents			1.0			s Heavy Equip		20	PTW			6		/ Kick Drill		26-Jun-22	
Last MTI			-			Daily Personne		190	Pre Tour Meeting			2		e Drill		7-Jun-22	
Last LTI	177		-				/ Cum Safe Manhours	2,292/698,664	Observation Card	(T		33		Drill		26-Jun-22	
Days w/out	LII		305.00	ACCIDENT	DWLTI	NT SUMMARY		1-Oct-21	Safety Inspection	iraining		12 SAFFTY	Mediv ISSUES	ac Drill		26-Jun-22	
Domestic \			(ENVIR 0		. RECORD dous Waste (k	g)		Fit for duty / MCU	(person)	00	CCUPATIONAL	HEALTH REC	CORD 90			
Hazardous						utting Vol (jun	ıbo bag)	7	Clinic Visit		9						
Spill Incide					Other				Number of Work R		ses						
Enviro/ Co	mmunity	Issue			Cumm	ulative 24 Hrs		TIME BRE	Occupational Heal	th Issue							
OPERAT	IONS F	OR PERIO	D 00:0	00 TO 24:	00 HRS	ON Wed	, 3-Aug-22	TITL DICE	ANDOWN								
TIM	E, HH:MM END	ELAPSED	DI	ЕРТН	PT/NPT	CODE	DESCRIPTION				0	PERATIONS					
0:00	0:00 1:00 1.0 1,315 PT					5a	Circulate / Condition - Mud	Circulation hole clean while working pipe interval 1285-1315 mMD with FR 600-800 gpm, SPP 1030-1100 psi, RPM/M 30/138, TQ 7.7-9.1 Klb - After aerated offline. Pressure drop 400 psi from 700-300 psi. Switch mud pump from #2, #3 to #1, #2. Transfer mud from reserve to activ gradually increase to normal Observe dynamic loss. 2 Bpm. Indication foam on active system.									
1:00	8:30	7.5	1	1,381	PT	2a	Drilling Formation	Parameter: WOB 2 18.2 m/hrs. Temp Ir - Bit Hrs: 19.1 hrs. (- Mud Motor Hours: - Sweep 50 Bbls Hi-v - Lithology @ 1372 m Last MeB @ 1369 r - Last survey: Depth 1318.31 mM = 29.09 m. Distance	smation 12.25" Hole with Aerated Mud (Rotate) from 1315 mMD to 1381 mMD/1241 mTVD. Intermitten-Return. er: WOB 24-33 klbs, FR 600-605 gud (Rotate) from 1315 mMD to 1381 mMD/1241 mTVD. Intermitten-Return. er: WOB 24-33 klbs, FR 600-605 gun, SPP 1015-1290 psi, RPM/M 48-50/144-150, TQ 8.6-9.7 klbs.ft, MW In/Out: 8.7/8.7 ppg, / s. Fremp In/Out: 40/60 deg°C. SCFM 2000-2100, ADP 1040-1340, Foam/Corr.Inhibitor 0-6/0-4 gph. 19.1 hrs. Cumm. Bit Hirs: 30.2 hrs. Krev OB/Tot: 215.6/369.2, Cumm. Krev.OB/Total: 324.5/577.9 or Hours: 358.8 hrs. Sart Hours: 358.8 hrs. Cumm. Jar Hours: 65.2 hrs. 0 Bbis Hi-vis after connection, 50 Bbis every joint, 100 Bbis while stand down. (@ 1372 mMD: 12thic coarse pyroclastic (@ 1369 mMD/ 22 %.								
8:30	9:30	1.0	1	1,381	NPT	2j	Stuck Pipe Include Handling operations	- Initially got spike torque at 1381 mMD with TQ reading 14-17 Klbs.ft String stall at 1381 mMD with TQ reading to 23.4 Klbs.ft Pressure increase from 910 psi to 2480 psi. Flow return on MFO ADA decrease from 20% to no return Assumed string got pack off and stuck at 1381 mMD.									
9:30	17:00	7.5	1	1,381	NPT	2j	Stuck Pipe Include Handling operations	Attempt to free the stuck pipe at 1381 mMD with various combination. - Inject aerated gradually from SCFM 1500-2200, ADP 2420-2700 psi, Foam/Corr.Inhibitor 6-18/4-10 gph. - Apply tension to 260 Klbs, set down weight to 150 Klbs. Unsuccesful. - Give Tension until 320 Klbs (Heating up) (90:30 - 13:00 hrs) - Inject aerated with 1500-2700 Psi, SCFM 1000, Foam/ Corr Inh : 18/10 gph, (13:00 - 14:30 hrs). Apply tension to 265 Klbs, set down to 150 Klbs Apply torque to string until 28 Klbs. 1 to times. Got return at shaker after 30 minute inject aerated (return untill 50%), Temp out : 35 deg C. Stop Injected aerated and by pass Pressure at String to 1050 Psi. - Pump thru string with mud ± 25 bbl, w/ 100 gpm, Pressure at string from 1050 Psi to 2000 Psi (14:30 - 14:45) - Inject aerated with ADP 2100-2700 Psi, SCFM 1000, Foam/Corr Inh : 18/10 gph, (14:45 - 14:55) Aerated tendency can't inside thru string, stop inj and by pass string Pressure to 230 Psi. - Working on pipe tension 350 Klbs, set down 80 Klbs (14:45 - 17:00 hrs) Fire jaring up: 42 times, Fire jaring down : 15 times. Progress : 140 cm. Apply torque to string until 28 Klbs.ft								: 35 deg C. Stop	

Relax pipe set down to 150 Kibs (1 hrs) while drop inspection object.
- Efficiency Test MP #2 and MP #3 : 89.6% and 89.3 %
- Heating up : give tension to 225 Kibs (18:00 - 22:30 hrs)
- Gean out gumbo box
- Got Return at Shaker 15 minute (return until 50%) (22:00 hrs)

Stop Inject aerated, by pass pressure at string to zero Continue Heating up: give tension to 225 Klbs

Continue Attempt to free stuck Pipe @ 1381 m

- Pump thru string with mud ± 30 bbl, w/ 100 gpm, Pressure from 1230 psi to 300 Psi, tendency drop

- Inject Aerated with ADP 1000 - 2500 Psi, SCFM 800 - 1500, Foam/Corr Inh : 18/10

Stuck Pipe Include Handling operations

Stuck Pipe Include Handling operations

Stuck Pipe Include Handling operations

2j

2j

OPERAT	IONS F	OR PERIO	D 00:00 TO 05	00 HRS	ON	Thu, 4-Aug-2022											
	E, HH:MM	ELAPSED	DEPTH	PT/NPT	CODE	DESCRIPTION	DESCRIPTION OPERATIONS										
START END ELAPSED Cont'd Attempt free stuck Pipe @1378 m - Working on pipe tension to 280 Klbs, set down to 100 Klbs - Inject Aerated with ADP 1000 - 2500 Psi, SCFM 1000 - 1500, Foam/Corr Inh : 18/10 (00:30-01:30) - No return - Stop Inject aerated, by pass pressure at string to zero - Apply torque to 28 Klbs.ft (3 times) - Pump Mud + Lubricant 3% thru string 25 bbl, back to slug 9 bbl																	
3:30	5:00	1.5	1,381	NPT	2j	Stuck Pipe Include Handling operations		g on pipe tension to 400 Klbs, Set down to 50 Klbs, Fire jar up : 48 times, Fire Jar down : 3 times n Fire Jar up : 90 times, Fire Jar down : 18 times)									
			GENERA	AL COMME	NTS			SIGNATURE									
Progress a	-41-14 F	10/						REPORTED BY	ACKNOWLEDGED BY	APPROVED BY							
Estimated M Estimated Co Estimated W Estimated Co Record NP' - NPT Rig Bu	lud Loss (24 umulative N later Loss (2 umulative V T undling 0 hr	Hrs): ± 202 flud Loss: ± 2 24 hrs): ± 0 Vater Loss: ±	22544 Bbls Bbls. 274501 Bbls. hrs (2,3%)														
 NPT Sperry NPT Wash NPT Stuck 	0 hrs / Cu / Reaming 15.5 hrs / 0	m 20 hrs (2.19 / Backreaming Cum 84.5 hrs (Únplanned 0 hrs / Cu	ım 41.5 hrs	, ,			KETUT D Y DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2							

		BIT REC	ORDS					BHA #12					HA #13			CASING				
Bit Number 8 NB			11 8 RR				OD Length					0D	Length	Last Size	ast Size ii Set MD n		13-3/8 1,026			
	in 12 1/4		8 RR 12 1/4		DESCRIPTION		in		m Length	DESCRIPTION		in	Length m	Set MD		n n	1,026			
Bit Run		11			12		I Bit	12 1/4		0.33	TCI Bit		12 1/4	0.33	Last FIT	EMW ppg		11.51		
Manufacturer/Typ			Baker/VM-S30DX2		8" SperryDrill Lobe 6/7-				8.88	8" SperryD		8	8.82	Next Size	i		10-3/4			
IADC Code Jets /32 i	TCI 537 TCI 5 2 in 2x32, 1x28 2x32,		CI 537 32, 1x28	8" Float Sub c/w Float Valve 11-1/2" Integral Blade		8	0.65 2.15		8" Float Sub c/w Float Valve 11-3/4" Integral Blade			0.65 2.32	Set MD TOL	r m		1,650				
Serial #		53216			321639	39 8" NMDC		8				MDC 8		9.34	.02					
epth In m 0.0			1	,154.0	8" EM Repeater Sub		8		0.91	8" EM Repeater Su		8	0.91		MUD VOLUMES					
			.0			8" EM Antenna Sub		8		0.95	8" EM Antenna Sul		8	0.95	Start	bbl		2,099		
Meterage m		72.0			47.0		" DC	8		28.13	3x8"		8	28.13	Lost Surface		bl	202		
Bit Hours 24 hrs TFA in ²		11.12 2.172			19.10 2.172		X/O 1x6.5" DC			9.33		X/O 1x6.5" DC		9.33	Lost DH Dumped		bbl bbl			
Tot Krev On Bttm		108.9			215.60		9x5" HWDP			84.13		9x5" HWDP		6 1/2 9.33 5 84.13			bl	202		
Tot Krev			208.7		369.2		Sledgehammer Jar			6.33	Sledgehammer Jar		6 1/2	6.33	Built		bl	2,099		
Dull Grade In		New			A-E-I-NO-BHA	16x5"		6 1/2		150.41	16x5" H		5	150.41						
Dull Grade Out		1-1-WT-A-E-I						-					_			SOLID CONTROL EQU	IPMEN	ITS		
															SHAKERS	MODEL (TYPE)		CREEN SIZE		
									_						Shaker #1	DERRICK (FLC-2000-4 DERRICK (FLC-2000-4)	120/80/60		
															Shaker #2 Shaker #3	DERRICK (FLC-2000-4)	120/70/60		
															Mud Cleaner	DERRICK (FLC-2000-4)	4x140		
															Hi-G Dryer	FLC 2000-4				
				1				Total	_	302.01			Total	302.12	Centrifuge	DE-1000	1			
																GAS	_			
	CUMULA.	TIVE			To at all to		CORROSIO		o Dri-		tion		BOP TE		Max. Gas			-		
Meterage m Bit Hours Hrs			1		Install D	ate		Releas	e Date	Loca	ation	Dat 7-Ju		Date 2	Conn. Gas Trip Gas			-		
ROP m/Hr			2					2				, 50			Back Gas			-		
				ive Tank	DRILI	ING FLUID					ive Tank			MUD AD			RAULIC /min			
Mud Type		KCL Polyme		Polymer	KCL Po	olymer	CI	mg/l		29000	29000	31	0000	Type KOH	Amount		/min psi			
Time HH:M	1M	11:00		20:00	23:		К	mg/l		27940	27400		3000	XCD	15	Sys HHP	рэг			
MW in ppg		8.7		8.7	8.		MBT	lb/bbl		0.1			0.1	PAC LV	14		hp			
MW out ppg Temp in deg	C	8.7 40		8.7 30	8.	0	Sand Solid Conf	% tent %		0.1	0.1		0.1 2 (KCL Corrosion Ring	5	HSI h	o/in2 %			
Temp out deg	С						Retort Wa			98	98		98	Defoamer	1	Jet Velocity m	/sec			
Pres. Grad psi/		43		46	4	c	HGS	%						Soda Ash	3		lbs c/in2			
Funnel Visc sec PV cP		10		12	1		LGS 600 RPM	%		42	47	+	46			Type	s/in2	Amount		
YP lbf/10	Oft2	22		23	2	4	300 RPM			32	35		35			,,				
Gels 10 s Gels 10 m		7		11 15	1		200 RPM 100 RPM			27 22	29 20		28 19				1			
Fluid Loss mL/30		10.8		10.6	10	.6	6 RPM			10	12		12							
pH		10		10	1	0	3 RPM		FUEL RE	7 COPD	9		9							
Fuel Tank L	ocation				0				Usa	ige (liters)			Red	eived (liters)		On H8	k (liter	5)		
Rig	_			7	1,237			Rig Engines Light Vehic		5,97 100		_		16,000	·	75	,159	·		
								Non Rig Bu	undling	6,00	0			,						
Base Camp Mini Camp					2,150 0			Engine Bas	secamp	400)					1,750				
тота	L			7	3,387				WEATI	12,478 HED				16,000		76	,909			
TEMP (°C)				FOGGY	& RAINING					AROMETRIC	,	WELLSI	TE		L	OCATION CONDITION				
HIGH LOW		Т	IME			RAIN	DEGREE		Pi	RESS (ATM)	ELEVATI (M)		WIND SPEED BASECA				WELLSITE			
19 10								MW	D/ GYPC	SURVEY	1968.00			Dry		Dry		Dry		
MD (m)	TV	D (m)	Incl. (deg)	A	zm (deg)	DLS ((°/30 m)			o Plan, m	Alt	ove / B	/ Below f/ Plan, m			Right / Left f/ Pl	an, m			
											-									
					- ni	RSONNEL					L					MUD PUMPS				
	MPANY		ON BOARI	ON SI	TE		cc	MPANY			ON BOA	RD	ON SITE	PUMP NO.		1	2	3		
GDE APS			7 101		Geologi JV ADA			·			1 4			Time Slow Speed?	hh:mi		N	N		
ETI			23		NPS / E	BAKER					0			Liner Lgt/Siz	€ İn	12/7	12/7	12/7		
HALLIBURTON CEI AERATED	MENTING		5 5		VARCO SMITH						0	-		Capacity Efficiency	bbl/st 95%		0.1429 0.1357	0.1429 0.1357		
NABORS		3		NOV						0	Stro		Strokes	SPM	80	80	0.1337			
IMS Parama data unit			24		NMS	MARAS					0	Flow Rate Pressure		Flow Rate	gpm		456 1,050			
DYFCO			7	+	LEKUM	MAKAS					U			Pressure	psi psi	1,050 2,900	2,900	2,900		
PRIMA HIDROKAR			3												•					
HALLIBURTON SPI	ERRY		4 190	+							<u> </u>									
		TVPF			UIDED	,		HEAVY DUT		PMENTS ON SI	TE				B.F.	ADVE				
VEHICLE Crawler Crane Kobelo	:0	TYPE 80T			HIRED BY APS					PPL-04					REM/	AKKS				
orklift		5T			APS					PPL-04										
Forklift Roughter Crane Kato		15T 55T			APS APS					PPL-06 L/D Area						<u> </u>				
		50T			APS			1		PPL-04										
awler Crane Sumitom																				