

OPERATOR WELL/ PAD NAME

Rig TYPE / NAME RIG POWER

MIDNIGHT DEPTH

KB ELEVATION

PROGRESS
PROPOSED TD
SPUD DATE
RELEASE DATE


PLANNED DAYS

DAYS f/ RIG RELEASE

WELL TYPE/ PROFILE

## DAILY DRILLING REPORT

## PT. GEO DIPA ENERGI (Persero)



224.0

USD 1,756.52 USD 301,242.02

KETUT / TEUKU BUDI SETIAWAN

EKA DAYA SAMUDERA

HERDEDI

PERSONNEL IN CHARGE

DAY/ NIGHT DRILLING SUPV. DRILLING SUPERINTENDENT RIG SUPERINTENDENT

DRILLING ENGINEER

HSE SUPERVISOR

24 HOURS SUMMARY Attempt to free stuck pipe at 1378 mMD.

GENERAL

НР

Meter

Meter

Meter

24 HOURS FORECAST Attempt to free stuck pipe. Prepare Wireline logging. Perform Wireline Logging Job: Run Dummy Tools, PT Tools

CORR. INHIB./ FOAM RATE PUW/SOW/ROTW

TOTAL DRILLING TIME

TON MILES

PT. GEO DIPA ENERGI (Persero)

PTH-G-4C ST

BIG HOLE / J-TYPE

11.00

1381

2150

25-Jun-22, 12:00

N/A

STATUS 05:00 Hrs 5-Aug-22 Prepare wireline logging on progress

	HSE											
	SAFETY PERFORMANCE	HOURS RECORD		HAZARD MANAG	EMENT	EMERGENCY DRILLS						
Nearmiss	1.0	KM Hrs Light Vehicle	142	JSA/HIRA	11	H2S Drill	19-Jun-22					
Incidents	1.0	KM Hrs Heavy Equipment	20	PTW	11	BOP Drill/ Kick Drill	26-Jun-22					
Last MTI	-	Total Daily Personnel		Pre Tour Meeting	2	Fire Drill	7-Jun-22					
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2,364/703,308	Observation Card	141	Trip Drill	26-Jun-22					
Days w/out LTI		DWLTI Since	1-Oct-21	Safety Inspection/ Training	14	Medivac Drill	26-Jun-22					
	ACCIDENT/	INCIDENT SUMMARY		SAFETY ISSUES								

gpm/PSI SCFM

GPH KLBS

HRS

N/A

	ENVIRO	MENTAL RECORD	OCCUPATIONAL HEALTH RECORD							
Domestic Waste (m3)	4	Hazardous Waste (kg)		Fit for duty / MCU (person)	90					
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	0	Clinic Visit	10					
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses						
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue						
	TIME BREAKDOWN									

## OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 4-Aug-22

0:00 3:3 3:30 4:3	30 3.5 30 1.0	1,381	PT/NPT  NPT	CODE 2j	DESCRIPTION  Stuck Pipe Include	OPERATIONS  Continue Attempt to free the stuck pipe at 1378 mMD.  Working on pipe tension to 280 Kills, set down to 100 Kills.	
3:30 4:3		·	NPT	2j	Charle Dine To alcale		
	:30 1.0	1 201			Handling operations	- Working on pipe tension to 280 Klbs, set down to 100 Klbs - Inject Aerated with ADP 1000-2500 psi, SCFM 1000-1500, Foam/Corr Inhibitor: 18/10 gph. Stop Inject aerated, by pass string pressure - Apply torque to 28 Klbs.ft (3 times) - Pump Mud + Lubricant 3% through string 25 Bbls, back to slug 9 Bbls.	
		1,301	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  Working on pipe. Apply tension to 400 Klbs, Set down to 50 Klbs. (Cummulative Fire Jar up : 90 times, Fire Jar down : 18 times)	
4:30 6:0	:00 1.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Inject Aerated with SCFM 1000-1500, ADP 1250-2250 psi, SPP 1210-2125 psi. Foam/Corr.Inhibitor: 20/10. Stop Inject aerated, by pass string pressure to zero	
6:00 7:3	:30 1.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Working on pipe. Apply tension to 250 Klbs, Set down to 100 Klbs.  - Apply rotate string to TQ 28 Klbs.ft for several times.	
7:30 9:3	:30 2.0	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Inject Aerated with SCFM 1500, ADP 2435 psi, SPP 2360 psi. Foam/Corr.Inhibitor: 20/10 gph  - Working on pipe. Apply tension to 250 kliss, Set down to 100 klibs.  - Apply rotate string to TQ 27.9 klbs.ft for several times. Stop Inject aerated, by pass string pressure to zero	
9:30 10:3	0:30 1.0	1,381	NPT	2j	Stuck Pipe Include Handling operations	Break out 2 joints 5" DP (Stand #38).  - Pick up 1 joint 5" DP and connect to string Retrieve ADA's RRH (10:30 WIB).	
10:30 15:0	5:00 4.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Thermal cycling: Heating up while apply tension to 225 Klbs (14:00 WIB) Stand up 72 joints 3-1/2" DP.	
15:00 16::	5:30 1.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Inject Aerated with SCFM 1500-2000, ADP 2105-2500 psi, SPP 1250-2105 psi. Foam/Corr.Inhibitor: 20/10 gph  - Working on pipe. Apply tension to 260 Klbs, Set down to 100 Klbs.  - Apply rotate string to TQ 27.8 Klbs.ft for several times. Stop Inject aerated, by pass string pressure to zero.  - While continue stand up 3-1/2" DP.	
16:30 18:3	3:30 2.0	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free the stuck pipe at 1378 mMD.  - Working on pipe. Apply tension to 280 Klbs, Set down to 120 Klbs.  - Apply rotate string to TQ 28.2 Klbs.ft for several times.  - While continue stand up 3-1/2" DP.  - Inject aerated with SCFM 1500-2200, ADP 1900-2500 Psi, SPP 1870-2450 Psi Foam/Corr Inh 20/10 (17:30-18:30)	
18:30 20:0	0:00 1.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Prepare RIH 3-1/2" DP: While continue Stand up 3-1/2" DP - PJSM prior to RIH 3-1/2" DP at annulus - Reposition String 5" DP, For 3-1/2" DP can RIH - Install 3-1/2" elevator - Decide to cancel RIH 3-1/2" DP	
20:00 0:0	:00 4.0	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free stuck pipe at 1378 mMD  - Install ADA's RRH. Inject aerated with SCFM 1000-2000, ADP 140-2500 Psi, SPP 100-2575 Psi Foam/Corr Inh : 20/10 (21:30-24:00)  - Working on pipe, tension to 250 Klbs, set down 125 Klbs  - Apply torque to 28.5 Klbs.ft for several times.  - While pump thru string with mud, w/ 100-300 gpm, 140 Psi to 2575 Psi Increased flow rate to 300-700 gpm (22:30-24:00)  - After Pumping thru string mud 240 bbl got return at Shaker for 35 minute.  - Total mud pumping thru string: 660 bbls  - By pass ADP and string pressure to zero	
TOTAL HRS	24.0						

<b>OPERAT</b>	IONS F	OR PERIO	D 00:00 TO 05	:00 HRS	ON	Fri, 5-Aug-2022								
TIM	TIME, HH:MM		DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS							
START	END	ELAPSED		,										
0:00	4:30	4.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Continue Attempt to free stuck pipe at 1378 mMD Inject aerated with SCFM 1000-2000, ADP 1000 - 2500 Psi, SPP 1000 - 2475 Psi (00:00 - 02:00) Foam/Corr Inh : 20/10 - 8y pass Pressure at ADP and string to zero - Working on pipe, tension to 250 Klbs, set down 125 Klbs - Inject aerated with SCFM 1000-2000, ADP 1000 - 2000 Psi, SPP 1000 - 1970 Psi (02:30 - 04:00) Foam/Corr Inh : 20/10 (at Report Time) - Apply torque to 28.5 Klbs.ft for several times							
4:30	5:00	0.5	1,381	NPT	2j	Stuck Pipe Include Handling operations	Prepare wireline logging on progress							
							CYCNATURE							

GENERAL COMMENTS	SIGNATURE								
	REPORTED BY	ACKNOWLEDGED BY	APPROVED BY						
Progress activity : 51%									
Estimated Mud Loss (24 Hrs): ± 256 Bbls. Estimated Cumulative Mud Loss: ± 22801Bbls Estimated Water Loss (24 hrs): ± 0 Bbls. Estimated Cumulative Water Loss: ± 274501 Bbls									
Record NPT  - NPT Rig Bundling 0 hrs / Cum 21.5 hrs (2,2%)  - NPT Wireline/ Slick Line Job Unplanned 0 hrs/ Cum 32 hrs (3.3%)  - NPT Sperry 0 hrs / Cum 20 hrs (2.1%)  - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 41.5 hrs (4.3%)  - NPT Stuck 24 hrs / Cum 108.5 hrs (11.2%)  - NPT Circulate / Condition Mud Unplanned 0 hrs / Cum 1.5 hrs (0.1%)	KETUT D Y DRILLING SUPPRVISOR	NISAR JAHRI RIG SUPFRINTFNDFNT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATJIHA 2						

	BIT RECORDS						BHA #12						В	SHA #13			CASING						
Bit Numb	her		10 8 NB		11 8 RR				OD Length		Lon				ength	Last Size Set MD	in m		in m	13-3/8 1,026			
Bit Size		n	12 1				1/4	DESCRIPTI	ON	in		m	DESCRI	PTION	TION IN		m	Set TVD			m	1,020	
Bit Run			11	1		1	.2	TCI Bit		12 1/4		0.33	TCI	Bit	12 1	./4	0.33	Last FIT I	EMW		ppg	11.51	
	turer/Typ	ре	Baker/VM		X2		1-S30DX2	8" SperryDrill Lol		8		8.88	8" Sperryl				8.82	Next Size			in	10-3/4	
IADC Cod		_	TCI !				537	8" Float Sub c/w Flo		8		0.65	8" Float Sub c/				0.65	Set MD			m	1,650	
Jets Serial #	/32	in	2x32,				, 1x28	11-1/2" Integra 8" NMDC		8		2.15	11-3/4" Inte		de 11 3		2.32	TOL			n		
Serial # Depth In			5321				1639	8" NMDC 8" EM Repeate		8	+	9.34 0.91	8" NN 8" EM Rep				9.34 0.91		м	ID VOLUM	4EC		
_		n				1,1	54.0				+								MC				
Depth Ou		n	1,15					8" EM Antenna		8		0.95	8" EM Ante					Start			bbl	2,099	
Meterage		n	72.				7.0	3x8" DC		8		28.13	3x8"		_	8 28.13		Lost Surface			bbl		
Bit Hours			11.				0.10	X/O 1x6.5" DO		8		0.47	X/0		8 6 1/2		0.47	Lost DH			bbl	256	
TFA	in <sup>2</sup>		2.1				172			6 1/2	+	9.33	1x6.5					Dumped			bbl		
	On Bttm		108	3.9		21	5.60	9x5" HWD	Р	5		84.13	9x5" H	WDP	P 5 84		84.13	Built			bbl		
Tot Krev	'		208	3.7		36	9.2	Sledgehamme	r Jar	6 1/2		6.33	Sledgehar	nmer Jar	r 61/	/2	6.33	Ending			bbl	1,843	
Dull Grad			Ne			1-1-WT-A-I	E-I-NO-BHA	16x5" HWI	)P	5		150.41	16x5" H	łWDP	5	1	150.41						
Dull Grad	de Out		1-1-WT-A-E	-I-NO-	-BHA						_								SOLID CON	TROL EC		CREEN SIZE	
																		SHAKERS Shaker #1	DERRICK (			120/80/60	
															_			Shaker #1	DERRICK (			120/70/60	
											+				+-			Shaker #3	DERRICK (			120/70/60	
											+				1			Mud Cleaner	DERRICK (			4x140	
																		Hi-G Dryer		2000-4	1		
																		Centrifuge	DE-	1000			
										Total		302.01			Tot	al 3	02.12						
										N RING			L							GAS			
Meterage		CUMUI	TAITAE				Install D		KU210	N RING Release	Date	Loca	tion	Dat		TEST Date	e 2	Max. Gas Conn. Gas				-	
Bit Hours		-			1		Instan D			1	Jute	Luca			ul-22	Dali	~ _	Trip Gas				-	
ROP	m/H				2					2								Back Gas				-	
							DRILI	ING FLUID				•	L. Company				IUD ADD				DRAULIC		
			1/6			e Tank							ive Tank		2005	Тур		Amount	Annular V	el	m/min		
Mud Type Time	e HH:I	мм	KCL Polym 11:00	ner	KCL Pc 20:		KCL Po			mg/l		29000 27400	29000 27000		29000 27000	KO XC		2	Pb Sys HHP		psi		
MW in	pp		8.7		8.		8.		т	mg/l lb/bbl		2/700	2/000	+	, 500	PAC			HHPb		hp		
MW out	pp		8.7		8.		8.			%		0.1	0.1	+	0.1	KC			HSI		hp/in2		
Temp in	deg	gC	30					30 Solid Content %			2	2 2		2	Corrosio	n Ring		% psi bit		%			
Temp ou								Retort Water				98	98	98 98		Defoamer					m/sec		
Pres. Gra Funnel Vis			43		4	42		42 <b>LGS</b>		% %					$\longrightarrow$	Lubricant		4	Impact fo IF/area		lbs bs/in2		
PV	sc se		10					11 600 RPM		70		43	43	+	44					уре		Amount	
ΥP	lbf/10	00ft2	23		2	23 2		24 <b>300 RPM</b>			33		33		33	1							
Gels	10 9		9		8		8	200	RPM			28	27		27						1		
Gels	10 r		12 10.6					12 100 RPM				23 10	22 10		22 10				1				
pH Los	ss mL/30	OHIII	10.6					0.6 <b>6 RPM</b> 10 <b>3 RPM</b>				7	7		7	)			1				
										FL	JEL RE												
Fu	uel Tank I	Locatio	n				0			Rig Engines +	Usa	age (liters) 4,19	6		R	eceived	(liters)			On I	l& (liters	5)	
Rig						75,159					Light Vehicle/ HDE 150			l		8,00	00				73,813		
Base Cam	n				1,750					Non Rig Bundling 5,000 Engine Basecamp 400							nn .	9,350					
Mini Camp						0		Engine Basecamp 400			6,000				,,,	9,350							
	TOTA	AL				76,	9,746 WEATHER						16,000					83,163					
TEMP	P (°C)					FOGGY &	KAINING				BA	ROMETRIC WELL						LOCATION CONDITION					
HIGH	LOW			TIME				RAIN DEG	REE		PI	RESS (ATM)	ELEVATION WIND SPE (M) (KM/H)				BAS	SECAMP ACCESS ROAD				WELLSITE	
19	10												1968.0		, <sub>1/1</sub>	1		Dry		ry		Dry	
MD	(m)		TVD (m)		Incl. (deg)	Δ	n (deg)	DLS (°/3			o Plan, m	Α.	nove / F	Below f/ I	Plan m		Right / Left f/ Plan, m						
שויו	()		()	1	c. (ueg)	AZI	(ucg)	DL3 (*/3	· III)	DISC	ance t	o riun, III	A	.546 / 0		un, 111			Right	Leitif	.un, III		
				1																			
								RSONNEL											MUD PUI	une			
COMPAN		Υ		ON BOARD	ON SITI		RSUNNEL	m	MPANY			ON BOA	ARD T	ON SITE	РІМР	NO.		MUDPU	MPS 1	2	3		
GDE		AIV			7	0.1 0211	Geologi						1		J 5111	Time		hh:mr	n				
APS		104		JV ADA		N-APS					3	=	SI		Speed?	y/n		N 12/7	N 12/7	N 12/7			
ETI HALLIBURTON CEMENTING		NG		23 5		VARCO	BAKER					0	$\longrightarrow$			Lgt/Size	in bbl/st	·k n	12/7 1.1429	12/7 0.1429	12/7 0.1429		
AERATED		-+	5	SMITH							0			Efficie	ency	95%	% 0.1357 C		0.1357	0.1429			
NABORS				3		NOV						0			Strokes		SPM		80	80			
IMS				24 NMS 6 LEKON		I MADAC					0	<b></b>		Flow Rate		gpm		456	456 1,050	1			
PARAMA DATA UNIT DYFCO				3	LEKOM MARAS BAKER HUGHES						2			PRV	Pressure ps PRV ps				2,900	2,900			
PRIMA H	HIDROKAI				3													ادم		,	_,,,,,,		
HALLIBU	JRTON SP	PERRY			4									二									
TOTAL PO	OR:				197					HEAVY DITTY	FOLITE	PMENTS ON SIT	TF										
VEI	HICLE		TYPE				HIRED B	7				OCATION	-					REMA	RKS				
Crawler Cr	rane Kobel	lco	80T				APS					PPL-04											
Forklift		_[_	5T				APS					PPL-04											
Forklift 15T					1		APS APS					PPL-06 L/D Area											
Roughter Crane Kato 55T Crawler Crane Sumitomo 50T										L/D Area PPL-04													
		no	50T				APS					PPL-U4		1									