

24 HOURS FORECAST

DAILY DRILLING REPORT PT. GEO DIPA ENERGI (Persero)



30-May-23

CONTRACTOR

FIELD

LATITUDE/ LONGITUDE

DRILLING PARAMETERS OPERATOR PT. GEO DIPA ENERGI (Persero) JV ADA - APS REPORT NO. : 41 ONSHORE WELL/ PAD NAME
WELL TYPE/ PROFILE ENVIRONTMENT PATUHA 07° 10' 02.79" S / 107° 24' 57.29" E PTH-BB-9A BIG HOLE / J-TYPE GL - MSL (M) AFE GENERAL Rig TYPE / NAME RIG POWER KB ELEVATION LAND RIG / ARJUNA#88 AVERAGE WOB (24 HRS) AFE NUMBER / AFE COST USD 4,848,056.67 DAILY COST
% AFE / CUMULATIVE COST
DAILY MUD COST НР 1,500 11.00 AVERAGE ROP (24 HRS) M/HR USD 111,431.28 USD 4,718,854.53 97.3% AVERAGE SURFACE RPM / DHM KLBS-FT MIDNIGHT DEPTH Meter 1.562 ON / OFF BOTTOM TORQUE USD 5,356,96 PROGRESS
PROPOSED TD
SPUD DATE
RELEASE DATE gpm/PSI SCFM CUMULATIVE MUD COST FLOWRATE / SPP USD 352,015.79 2200 19/04/2023 08:30:00 AIR RATE
CORR. INHIB./ FOAM RATE
PUW/SOW/ROTW
TOTAL DRILLING TIME PERSONNEL IN CHARG Meter DAY/ NIGHT DRILLING SUPV.
DRILLING SUPERINTENDENT
RIG SUPERINTENDENT GPH KLBS KETUT DY. / ADI K BUDI SETIAWAN PLANNED DAYS DAYS f/ RIG RELEASE 396.0 TON MILES DRILLING ENGINEER EKA DAYA SAMUDERA HERDEDI **HSE SUPERVISOR** 24 HOURS SUMMARY Cont'd Attempt to free stuck pipe at 1544 mMD (7-7/8" HS), mechanical back off

POOH string to surface, check string, drop and push 11-1/2" OD wooden plug with 5" OEDP, observasi loss, cement plug jobs STATUS 05:00 Hrs 31-May-23 Prepare ROH 11-1/2" OD wooden plug

	N3E												
	SAFETY PERFORMANCE	HOURS RECORD		HAZARD MAN	NAGEMENT	EMERGENCY DRILLS							
Nearmiss		KM Hrs Light Vehicle	80	JSA/HIRA	11	H2S Drill	18-Apr-23						
Incidents		KM Hrs Heavy Equipment	25	PTW	11	BOP Drill/ Kick Drill							
Last MTI		Total Daily Personnel	203	Pre Tour Meeting	2	Fire Drill	17-Apr-23						
Last LTI		Daily Safe Manhours / Cum Safe Manhours	2.436/1.406.320	Observation Card	257	Trip Drill							
Days w/out LTI		DWLTI Since	1-Oct-21	Safety Inspection/ Training		Medivac Drill	17-Apr-23						
	ACCI	DENT/ INCIDENT SUMMARY	SAFETY ISSUES										

ENVIROMENTAL RECORD OCCUPATIONAL HEALTH RECORD Domestic Waste (m3) Hazardous Waste/B3 (kg Hazardous Waste (kg) Drill Cutting Vol (jumbo bag) Fit for duty / MCU (person) 92/1 Clinic Visit Spill Incidents (barrels) Enviro/ Community Issue Number of Work Related Illnesses
Occupational Health Issue Other (BB) Occupat
TIME BREAKDOWN Cummulative 24 Hrs

	, HH:MM		IOD 00:00 TO											
		ELAPSED	DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS							
0:00	11:00	11.0	1561	NPT	2]	Stuck Pipe Include Handling operations	Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 28 gph, corhib 8 gph, FR 100 gpm, SPP 1010 psi, air rate 2800 SCFM, ADA press 1280 psi, intermittent - return While work pipe 100 - 320 klbs and rotate string several time Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 28 gph, corhib 8 gph, FR 300 - 800 gpm, SPP 1010-2350 psi, air rate 1000-2800 SCFM, ADA press 1280-2450 psi, intermittent - return While work pipe 100 - 320 klbs and rotate string several time - 60t cutting : Lithic Coarse Pyroclastic, IO 50%, cutting 1-5 mm Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 28 gph, corhib 8 gph, FR 300 gpm, SPP 1010-1400, air rate 2200 SCFM, ADA press 1280-1500 psi, intermittent - return While work pipe 80 - 320 klbs and rotate string several time - 60t cutting : Lithic Coarse Pyroclastic, IO 50%, cutting size 1-5 mm Unsuccess Cont'd Attempt to free stuck pipe at 1544 mMD with swept Low-Visc + 2% lubricant 50 bbis Parameter : Foam 28 gph, corhib 8 gph, FR 300 gpm, SPP 1000-1200 psi, air rate 2200 SCFM, ADA press 1280-1400 psi, intermittent - return While work pipe 80 - 320 klbs and rotate string several time Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 32 gph, corhib 14 gph, FR 300 gpm, SPP 1100-1200, air rate 2400 SCFM, ADA press 1300-1400 psi, intermittent - return While work pipe 80 - 320 klbs and rotate string several time Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 32 gph, corhib 14 gph, FR 300 gpm, SPP 1100-1200, air rate 2400 SCFM, ADA press 1300-1400 psi, intermittent - return While work pipe 80 - 320 klbs and rotate string several time Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 32 gph, corhib 14 gph, FR 560 gpm, SPP 1880-1910, air rate 2400 SCFM, ADA press 1970 psi, intermittent - return While work pipe 80 - 320 klbs and rotate string severa							
11:00	13:00	2.0	1561	NPT	2j	Stuck Pipe Include Handling operations	Contd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : FR 880-930 gpm, SPP 2180-2440 ps, no return While work pipe 105 - 340 klbs and rotate string several time Unsuccess - Swept 50 bbls Low-Visc							
13:00	16:00	3.0	1561	NPT	2j	Stuck Pipe Include Handling operations	Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD: foam 28 gph, corhib 14 gph, RR 300-550 gpm, SPP 1380-1890, air rate 2800 SCFM, ADA press 1470-1980 psi, intermittent - return While work pipe 105 - 340 kibs and rotate string several time, Unsuccess - Swept 2x50 bibs Low-Visc							
16:00	18:30	2.5	1561	NPT	2j	Stuck Pipe Include Handling operations	Cont'd Attempt to free stuck pipe at 1544 mMD with jarring up 3X, unsuccess after trying several times it doesn't work							
18:30	23:00	4.5	1561	NPT	2j	Stuck Pipe Include Handling operations	Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 20 gph, corhib 10 gph, FR 250 gpm, SPP 1000, air rate 2500 SCFM, ADA press 1100 psi, return While work pipe 105 - 360 klbs and rotate string several time, Unsuccess - Got cutting : Lithic Coarse Pyroclastic, 10 50%, cutting size 1-10 mm - with jarring up 1x, after trying several times it doesn't work Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 20 gph, corhib 10 gph, FR 250 gpm, SPP 1000 psi, air rate 2500 SCFM, ADA press 1100 psi, return Position string tension 320 klbs, there decrease hookload from 320 klbs to 270 klbs, perform work pipe 100 - 360 klbs and try rotate Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 20 gph, corhib 10 gph, FR 250 gpm, SPP 1000 psi, ADA press 1100 psi, return While work pipe 105 - 360 klbs and rotate string several time, Unsuccess Cont'd Attempt to free stuck pipe with circulation and workpipe at 1544 mMD : foam 20 gph, corhib 10 gph, FR 150 gpm, SPP 1000-1150 psi, air rate 2800 SCFM, ADA press 1100-1450 psi, return Position string tension 330 klbs, there decrease hookload from 330 klbs to 270 klbs							
23:00	23:30	0.5	1561	NPT	2j	Stuck Pipe Include Handling operations	Prepare for mechanical back off: - Inspection drop object by RIG and TDS - B/O and L/D 1 joint 5" DP - while pump thru annulus 510 gpm, intermitten - no return - PJSM							
23:30 TOTAL	24:00 HRS	0.5	1561	NPT	2j	Stuck Pipe Include Handling operations	Machanical back off jobs: - Thighten string at 22 lib ft, tension 200-120 klbs (P/U to S/O 3x), released torque - At neutral position (150 klbs), TQ 20 klb.ft reverse, tension 200-120 klbs (P/U to S/O 3x), released torque - At neutral position (150 klbs), TQ 25 klb.ft reverse, tension 200-120 klbs (P/U to S/O 1x), Ok, hookload decrease from 200 klbs (P/U weight) to 160 klbs Estimated Mud Loss (24 Hrs): ± 385 Bbls. Estimated Cumulative Mud Loss: ± 19291 Bbls Estimated Water Loss (24 Hrs): ± 8988 Bbls. Estimated Cumulative Water Loss: ± 94008 Bbls							
IOIAL	נחוו	44.U												

OPERAT	OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Wed, 31-May-2023																
TIME	, HH:MM END	ELAPSED	DEPTH	PT/NPT	CODE	DESCRIPTION		OPERATION	OPERATIONS								
0:00 4:30 4.5 1561 PT 6d				6d	Trip in / out Drilling BHA	- Uninstall (- Found loo - Uninstall (- Fish : 7 jo - Estimates - while pun	y (After mechanical back off) to surface bler rotating head ADA at 991 mMD connection between 5" DP #18 and #17- thighten and R/B rosion ring at 209 mMD ss 5" HWDP + 1 Joint 6.5" DC + 7-1/4" Blt Sub w/ Float Valve + 7.875" TCB Bit (IADC 537) left behind hole, Total length fish 74 mtr p fish at 1470 mMD thru annulus 900 gpm . intermittent- PLC C: 11 BPM										
0:00	5:00	5.0	1561	PT	17c	Plugback - other		RIH 11-1/2" OD wooden plug mp thru annulus 900 gpm, return									
	GENERAL COMMENTS							SIGNATURE									
Brogress A	ctivity: E	90/-						REPOR	TED BY								
KOP: 166 r Estimated Estimated Estimated Estimated NPT Recor Rig Bundli	Progress Activity: 58% KOP: 166 mMD Estimated Mud Loss (24 Hrs): ± 385 Bbls. Estimated Cumulative Mud Loss: ± 19291 Bbls Estimated Water Loss (24 Hrs): ± 8988 Bbls. Estimated Cumulative Water Loss: ± 94008 Bbls NPT Record Rig Bundling Total NPT Record on April 2023: Cumm 5 hrs																
NPT Stuck	Pipe : Cu	mm 23 hrs	on May 2023 : 17 / 53.5 Hrs im 111.5 hrs	nrs				KETUT DY. DRILLING SUPERVISOR	YANUAR GHOZALI RIG SUPERINTENDENT								

			BIT	RECORDS				l _											CASIN	3				
	8		1			9	BHA #15 (7-7/8" BHA + Mud Motor)				BHA #	16 (7-7/8			Last Size in				9-7/					
Bit Numbe		6RR#2			7RR#1		DESCRIPTION		OD Length		DESCRIPTION		OD	Length	Set MD			m						
Bit Size Bit Run	i	in				7 7/8				in		m	7-7/8" TCI Bit (537)		in	m	Set TVD			m	1,322	2.0		
		3			2		7-7/8" TCI Bit (537)		7 7/8 6 3/4	_).24			7 7/8					ppg	7.70				
Manufactu							6-3/4" Mud Motor			3.43	7-1/4" bit sub c/w float				Next Size	in			7-7/					
IADC Code					6-3/4" float sub		float sub c/w float valve		C).54	6-1/2" DC		6 1/2	8.93	Set MD			m	1,85	0ز				
Jets	/32 in 2x30; 1x32				3x32	19 x 5" HWDP	_		17	4.71	19 x 5" HWD	P	5	174.11	TOL			m	1,50)0				
Serial #			122		R	P1352	6-1/2" Sledgehammer Jar		6 1/2	6	5.30	6-1/2" Sledge	ehammer Ja	r 6 1/2	9.30									
Depth In			1,56	2.0		1,562.0		10 x 5" HWDP		5	9	1.51	10 x 5" HWDP		5	91.51	MUD V			MES				
Depth Out			2.0				6-3/4" ADA float sub		5).66	6-3/4" ADA float sub		5	0.66	Start			bbl 2,173		/3			
Meterage	Meterage m		0.	0			0.0	6-3/4" ADA loci	k sub	5	C).55	6-3/4" ADA lo	ock sub	5	0.55	Lost Surface			bbl 0				
Bit Hours 24 hrs		0.0	0.00			3.46										Lost DH			bbl 385		5			
TFA in ²		2.1	66			2.356										Dumped			bbl	0				
Tot Krev On Bttm		1	0.0				19.10										Built			bbl	385			
Tot Krev			0.				197.4										Ending			bbl	2,17	/3		
Dull Grade			1-1-WT-A-E 1-1-WT-A-E				A-E-I-NO-TD											COLTR	CONTROL F	OUTDM	NTC			
Dull Grade	e Out	_	1-1-W1-A-E	-1-NO-BHA		1-1-001	-A-E-I-CT-TD										SHAKERS		CONTROL E		SCREEN S	STZE		
																	Shaker #1		CK (FLC-200		120/100/			
																	Shaker #2		CK (FLC-200		120/100/			
																	Shaker #3		CK (FLC-200		120/100/			
															-		Mud Cleaner		CK (FLC-200)		230/230/23			
															-		Hi-G Dryer		LC 2000-4	,		-,250		
															-		Centrifuge		DE-1000					
										Total	28	2.94			Tota	286.24	Centilluge	 	1000					
											1				.500				GAS					
		CUMU	LATIVE					cc	RROSION RIN	G			·		BOP TES	т '	Max. Gas				-			
Meterage			0.0				Install				se Date	Loc	ation	Date		Date 2	Conn. Gas				-			
Bit Hours			3.5		1			ay-23			-May-23		ock Sub & DP	18-Apr			Trip Gas				-			
ROP	m/H	lr	0.0		2		26-M	ay-23		2		Between L	ock Sub & DP				Back Gas				-			
								RILLING FLUI	D							MUD AD	DITIVE			DRAUL				
						ctive Tank						A	ctive Tank			Туре	Amount	Annula	r Vel	m/mii	1			
Mud Type			Water		Wa		Wat		CI	mg/l						XCD Polymer	10	Pb		psi				
Time	HH:		11:30		16:		23:3		K	mg/l				1		Caustic soda	21	Sys HH	Р					
MW in		pg	8.3		8.		8.3		MBT	lb/bbl						Defoamer	1	ННРЬ		hp				
MW out	pp		8.3 48		8.		8.3		Sand	%						Lubricant	6	HSI		hp/in2	2			
Temp in Temp out	de		48 87			48 49 88 70								-	-			% psi b		% m/sec				
Pres. Grad			0	0	70 Retort Water			96				-	-			Impact		lbs						
Funnel Visc	ysi se		27		27		HGS 27 LGS		IGS	9/6		1					IF/area	1010	lbs/in	2				
PV	cl	P					L,		600 RPM										Туре		Amoun	nt		
YP	lbf/10	00ft2							300 RPM															
Gels	10:								200 RPM															
Gels	10 r	min							100 RPM															
Fluid Loss	mL/3	Omin	9		_	. +			6 RPM											_				
pH			9		9	,	6		3 RPM		27		<u> </u>				l			L_				
Fuel	Tank L	ocatio	n I	Balanced Yesterday (liters) Usage (liters)									Received (liters) On H& (liters)											
								Rig E			Rig Engines + Others 7,0!			057										
Rig							81,008			Light Veh	cle/ HDE	77				16,000				79,146				
							6.240				g Bundling 10,030 Basecamp 396								5,852					
Base Camp Mini Camp	1						6,248			Engine B	isecamp	35	Ж								5,852			
Milli Callip	TOTA	\					87,256				18,2	258		16,000 84,99					84.998					
							,				WEATHER					.,				.,,,,,,,				
TEMP ((°C)					FOG	GY & RAINING	;	BAROMETRIC					WELLSIT	E		L	OCATIO	N CONDITI	ON				
							DATE DECORE			PRESS (ATM)		ELEVATION WIND SPI		IND SPEED)		MD ACCESS DOAD							
HIGH	LOW			TIME				RAIN DEGREE			PRESS (AIM)		(M)			BAS	ECAMP	ACCESS ROAD			WELLSITE			
19	13												1968.00				1uddy	Wet			Muddy			
												RO SURVEY												
MD (ı	m)		TVD (m)	Incl. (deg)	A	zm (deg)	DLS	(°/30 m)	Di	tance to Pl	an, m		lbove / Bel	low f/ Plan	, m		Rig	ht / Left f/	Plan, m				
								PERSONNE									MUD PUMPS							
		OMPAN	ıv	ON BO	NAPA I	ON SITE		PERSONNE	COMPAN	v			ON BOAR	en l	N SITE	PUMP NO.		HUD	1	2		3		
GDE	C	PITAL		5 S	_	014 3110	GEOLOGIST	-	COMPAN				1		JAIL	Time	hh:mr	n				•		
APS				84			JV ADA-APS						3			Slow Speed?	y/n		N	N		N		
ETI							LEKOMARA						0			Liner Lgt/Siz			12/7	12/		12/7		
HALLIBUR	STON C	EMEN.	TING	23								0			Capacity	bbl/st	k	0.1429	0.142		.1429			
AERATED	., ., .			NG 6			SCHLUMBERGER BAKER						2			Efficiency	95%		0.1429	0.14		.1357		
	AERATED INTRAFOOD			19		BAKER NMS						0			Strokes	SPM		80	80	0.				
IMS							VARCO						4			Flow Rate	gpm		456	456				
PARAMA DATA UNIT 6 NOV CORING										0	Pressure			psi 1,050			1,05							
DYFCO				4			NPS						4	PRV		psi		2,900	2,90		2,900			
				3	_		RDN TOP D	RIVE					4				2,555			,				
HALLIBURTON SPERRY 4 BSM MEDIC										3														
TOTAL PO				20																				
									HE	EAVY DUTY	EQUIPMEN	TS ON SIT	E											
VEHICLE TYPE HIRED BY										LOCA			REMARKS											
Crawler Crane Kobelco 80T APS								PPL	-02															
Forklift 5T					APS				PPL															
Forklift 15T					APS				L/D /	Area														
koughter C	toughter Crane Kato 55T APS									PPL	-02													