

1:30

2:30

1.0

1561

DAILY DRILLING REPORT



							ILY DRILLING EO DIPA ENERG										
PT Geo Dipa	- 0 (sero)		D1	. GEO DIPA ENERGI (Persero)	20-Jun-23			JV ADA	- APS		REPORT NO. #	62			
			PTH-BB-9A-ST	reiseroj	FIELD	•		PATI									
WELL TYP	E/ PROF	ILE			BIG HOLE / J-TY	PE	LATITUDE/ LO			07° 10' 02.79" S /	107° 24' 57.2	9" E	GL - MSL (M)	1950 m-ASL			
Rig TYPE /	NAME		GENERA		/ ARJUNA#88	AVERAGE WOB (24 HRS)	DRILLING PA	ARAMETERS KLBS			AFE NUMBER	/ AFF COST	AFE				
			,500	AVERAGE ROP (24 HRS)		M/HR			DAILY COST	/ AI L COSI							
	ELEVATION Meter 11.00					AVERAGE SURFACE RPM / D	нм					IULATIVE COST	#DIV/0!				
MIDNIGHT DEPTH Meter 1,561.00						ON / OFF BOTTOM TORQUE		KLBS-FT			DAILY MUD (
PROGRESS		Met			0.00 2200	FLOWRATE / SPP AIR RATE		gpm/PSI SCFM			CUMULATIVE		SONNEL IN CHARGE				
SPUD DAT		1100	91		23 08:30:00	CORR. INHIB./ FOAM RATE		GPH			DAY/ NIGHT	DRILLING SUP		KETUT D. Y. / EVI R.			
RELEASE D						PUW/SOW/ROTW		KLBS				JPERINTENDEN	IT	BUDI SETIAWAN			
PLANNED DAYS DAYS f/ RIG RELEASE					70	TOTAL DRILLING TIME		HRS		456.0	RIG SUPERIN DRILLING EN			NISAR JAHRI EKA DAYA SAMUDERA			
DATS I/ K	IG KELEA	ASE				TON MILES					HSE SUPERV		DIAZ P.				
24 HOURS	SUMMA	RY	Attemr	nt to free stud	nine. Mechanical back	off job. POOH string (after mecha	nical back off) to 553 m	nMD.			HOL SOF ERV	ISOR					
24 HOURS	FORECA	ST				Running 10-3/4" Perforated Liner											
STATUS 05	:00 Hrs	21-Jui			op of fish from surface												
					•		HSE										
N	SAFE	TY PERFO	RMANCE	1/4	11 11 W.b11.	HOURS RECORD	127	304 (UITD 4	HAZARD	MANAGEMENT		1126	EMERGENCY DI				
Nearmiss Incidents					Hrs Light Vehicle Hrs Heavy Equipmen	nt	127	JSA/HIRA PTW		21		H2S BOP Drill/		3-Jun-23			
Last MTI					tal Daily Personnel		211	Pre Tour Meetin	ng	2		Fire		17-Apr-23			
Last LTI				Da	ily Safe Manhours / C	um Safe Manhours	2.532/1.456.948	Observation Ca	rd	224		Trip		·			
Days w/out I	.TI		628.00		LTI Since	IADV	1-Oct-21	Safety Inspecti	on/ Training	13/1	13/1		ac Drill	3-Jun-23			
				ACCIDE	NT/ INCIDENT SUMM N/A	ART					SAFETY N/						
				EN	IROMENTAL RECORD					occ		HEALTH RECOR	D				
Domestic \			0	На	zardous Waste (kg)			Fit for duty / M	CU (person)				93/5 6				
Hazardous			-		Il Cutting Vol (jumbo	bag)	12	Clinic Visit									
Spill Incid Enviro/ Co					ner (BB) mmulative 24 Hrs			Number of Wor Occupational H		Inesses							
L.IVII 0/ CC	unit	, 135L		Į Cu	mulauve 24 HIS		TIME BREA		carcii 155ue								
ODEDAT	TONS	OD DED	TOD 00:00	0 TO 24·0	HRS O Tue, 20	-1un-23	TITL BILLA	in DOTTIN									
	, HH:MM		1														
START		ELAPSED	DEPTI	H PT/N	PT CODE	DESCRIPTION				OPE	RATIONS						
0:00	5:00	5.0	1561	NP	Г 2ј	Stuck Pipe Include Handling operations	- Parameter : FR 200-500 gpm, SPP 1650-2100 psi, apply torq up to 25 klb.ft, ADApress 1800-2150 psi, aerated rate 2400-2800 SCFM, Foam/Corr Inhib : 10/6 gph, Hookload 100 - 370 klbs. Return - Tension with hookload 370 klbs for 10-30 minutes - Rotate after tension, TQ up to 25 klb.ft, stall - Put string on weight 80 klbs for 10-15 minutes - Swept Hi-Visc 50 bbls at 1548 mWD - Bloole line tener; 82-124-PC - Estimates gain rate at full return : 2.1-2.3 BPM										
5:00	12:00	7.0	1561	NP	r 2j	Stuck Bino Include Handling	Attempt to free stuck pipe with tension string hookload 360 klbs for 7 hrs at 1546.8 mMD - Parameter : FR 200-500 gpm (string), FR 200 gpm (annulus), SPP 1550-2200 psi, ADApress 1600-2300 psi, aerated rate 2600 SCFM, Foam/Corr Inhib : 10/6 gph, Return - Bloole line temp: 110°-127°C - Estimates gain rate at full return : 2.1-2.3 BPM until 10:00 Hrs										
12:00	13:30	1.5	1561	NP	r 2j	Stuck Pine Include Handling	Cont'd Attempt to free stuck pipe with tension string hookload 360 klbs for 1.5 hrs at 1546.8 mMD - Parameter: FR 450 gpm (string), FR 300 gpm (annulus), SPP 1600-1700 psi, ADApress 1650-1800 psi, aerated rate 2600 SCFM, Foam/Corr Inhib: 10/6 gph, Return. - Pump string with limping pump - Bloole line temp: 120°-127°C										
13:30	15:30	2.0	1561	NP	r 2j	Stuck Pipe Include Handling operations	Attempt to free stuck pipe with work on pipe range 1546.3 - 1549.1 mMD. Return - Parameter: FR 350 gpm (string) FR 300-360 gpm (annulus), SPP 1600-1830 psi, apply torq up to 26 klb.ft, ADApress 1650-1950 psi, aerated rate 2600 SCFM, Foam/Corr Inhib: 10/6 gph, Hookload 80 - 360 klbs. Return. Found leaking at 10" target tee and separator ADA, decreased from 2600 to 1500 SCFM and bypass aerated @15:30 Hrs.										
15:30	16:30	1.0	1561	NP	r 2j	Stuck Pipe Include Handling operations	Attempt to free stuck pipe with tension hookload 360 klbs at 1547 mMD - Parameter: FR 600-810 gpm (string), FR 360 gpm (annulus), SPP 1450-1700 psi, Return - At 16:00 Hrs, no return and 16:20 Hrs stop pump annulus while repaired 10" target tee										
16:30	18:00	1.5	1561	NP	7 2j		Continue work on stuck pipe interval 1548-1551 mMD Attempt to jar up (75-370 kibs). Fire .83x. No Progress										
18:00	20:30	2.5	1561	NP	2 j	operations ·	Attempt to free stuck pipe while working pipe interval 1548-1551 mMD - FR 600-800 gpm (string), SPP 1200-1300 psi, hookload 100-350 klbs. No Return										
20:30	22:00	1.5	1561	NP	r 2j	Stuck Pipe Include Handling operations	Mechanical back off job - PSM prior mechanical back of job - Inspection drop object by RIG and TDS - Increase M/U torque on saver sub to 28 klb.ft - Thighten string at 25 klb.ft, Work on pipe 160-200 klbs, Work on pipe 130-160 klbs then released torque Applied left hand torque gradually from 5-15 klb.ft. Work on pipe 160-200 klbs. Increase left hand torque to 20 klb.ft. Work on pipe 140-200 klbs. Hookload drop to 125 klbs (lose 43 klbs). Estimate TOF at 1289 m/lDL.										
22:00	0:00	2.0	1561	NP	r 2j	Stuck Pipe Include Handling operations	POOH string (after mechanical back off) to 553 mMD. TLC - While pump thru annulus 620 gpm - Uninstali RRH ADA at 559 mMD										
TOTAL OPERAT		24.0 FOR PER	IOD 00:00	0 TO 05:00	HRS ON	Wed, 21-Jun-2023											
TIME	, нн:мм		DEPTH			DESCRIPTION				OPE	RATIONS						
0:00	1:30	1.5	1561	NP	r 2j		Cont'd POOH String (after mechanical back off) from 519 mMD to surface. Found recovered 7 joints 5" HWDP. TLC - While pump thru annulus 510 gpm 3 - Retrieve corrosion ring at 65 mMD - Fish : 12.25" PDC stringblade + 8" B/S with FV + 8" PONY DC + 11.5" IB STAB + 3x8" DC+ X-Over Sub (6-5/8 RegPx4-1/2 Reg B) + 3x6.5" DC + 9x5" HWDP + 6.5" SJ JAR + 9x5" HWDP - Estimate top fish at 1317 mMD										

RIH OEDP 5" to tag top of fish from surface to 1070 mMD. TLC
- While pump thru annulus 600 gpm
- Check and re-torque every joint connection

Fishing Operations

GENERAL COMMENTS	SIGNATURE REPORTED BY									
Progress Activity: 58% KOP: 166 mMD										
Estimated Mud Loss (24 Hrs): ± 0 Bbls Estimated Cumulative Mud Loss: ± 26565 Bbls Estimated Water Loss (24 Hrs): ± 4487 Bbls Estimated Water Loss (24 Hrs): ± 4487 Bbls Estimated Cumulative Water Loss: ± 298450 Bbls										
NPT Record Rig Bundling Total NPT Record on April 2023 : Cumm 5 hrs Rig Bundling Total NPT Record on May 2023 : Cumm 17 hrs Rig Bundling Total NPT Record on June 2023 : Cumm 38 hrs - TDS : 0 Hrs / Cumm. 38 Hrs										
NPT Stuck Pipe : 24 Hrs / Cumm 134 Hrs NPT Reaming Unplanned : Cumm 130 hrs	KETUT D. Y. DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT								

		BIT RECOR	DS														CASING			
	16			17			12-1/4" PDC SMITH (New) S.N QF8698 (BHA#3			IA#32)	12-1/4" PDC SMITH (RR#1) 5			8698 (BHA#33)	Last Size ir				13-3/8"	
Bit Number	12			11RR#1		DESCRIPTION		OD Lengt		Length	DESCRIPTION		OD in	Length	Set MD			m	1,011	
Bit Size in				1/4"		in		m				m	Set TVD				925.0			
Bit Run	1 2			12 1/4" PDC Bit		12 1/4		0.33		12 1/4" PDC Bit		0.29	Last FIT E			ppg	11.7			
Manufacturer/Type	SMITH/PDC		SMITI	TH/PDC 8" Terra Force Lube		8		9.50	8" Bit Sub v	w/ Float Vlave	8 0.95		Next Size			in	10-3/4"			
IADC Code						8" Float Sub		8	0.58		8" Pony DC		8	2.57	Set MD	r		m	1,800	
Jets /32 in	1x18, 5x20, 1x22		1x18, 5x20, 1x22		11 3/4" Integral Blade Stab		8	2.41		11-1/2" Integral Blade Stab		11 1/2	2.46	TOL	m		m	1,770		
Serial #						8" Pony NMDC		8		2.94		3 x 8" DC 8		27.93					-,	
				QF8698 1,181.00		8" EM Repeater Sub		8		1.89		X/O	6 7/9	0.92	MUD VOLUME					
Depth In m 1,157.0 Depth Out m 1,181.0			1,10	1.00	8" EM Antenna Sub		- 8		27.93		-1/2" DC	6 1/2	27.78	Start bbl				2,186		
Meterage m				200	0.00	3 x 8" DC		8		0.51		" HWDP	5	81.96	Lost Surface				2,100	
Bit Hours 24 hrs 2.70				380.00 46,6 (Total)		X/O		6 7/9		9.11		2" JAR	6 1/2	6.4	Lost DH					
_		2.154		2.1537		1X6-1/2" DC		6 1/2		82.04	16 x 5" HWDP		5	146.39	Dumped			60		
		30.4		2.1537		9 x 5" HWDP		5		6.4		ADA	5	0.89	Built	bbl			60	
		78.3	463				/2" JAR	6 1/2		146.39					Ending			2,186		
Dull Grade In	NB			1-1-WT-A-X-IN-NO-BHA		16 x 5	5" HWDP	5												
Dull Grade Out	1-1-WT-A-X-IN-NO-BHA		BHA														OL EQUIPMENTS			
															SHAKERS	MODEL (TYPE) DERRICK (FLC-2000-4)			SCREEN SIZE	
															Shaker #1				120/100/70	
															Shaker #2	DERRICK (FLC-2000-4)			120/100/70	
															Shaker #3		CK (FLC-2000		120/100/70	
															Mud Cleaner		CK (FLC-2000	-4) 2	230/230/230/230	
															Hi-G Dryer		LC 2000-4			
								T					T	202	Centrifuge		DE-1000	_		
								Total	1 2	290.03			Total	298.54		L				
CI II	CUMULATIVE						ORROSION RI	vc					BOP TEST		Max. Gas		GAS			
Meterage m	MULATIVE	404.0			Install		OKKUSIUN KII	Release Date		I no	ation	Date :		Date 2	Conn. Gas					
Bit Hours Hrs		46.6	1		10-Ju			1	~ Dule		HWDP & DP	18-Apr-		Dute Z	Trip Gas					
ROP m/Hr		8.7	2		10-30						HWDP & DP 18-Apr				Back Gas					
,			121		DRILLING FLUID		LUID	2		- Junear	0.07			MUD ADD			HYI	DRAULI	.c	
				Active Tank							Active Tank	1		Туре	Amount	Annulai		m/min		
Mud Type		WATER	WA	ATER	WATI		CI	mg/l						XCD	6	Pb		psi		
Time HH:MN	М	11:30		5:30	23:3		K	mg/l								Sys HH	P			
MW in ppg		8.3 8.3		8.3 MBT		lb/bbl								HHPb		hp				
MW out ppg	8.3 8.3		3.3	8.3 Sand		%										hp/in2				
Temp in degC							Solid Content									% psi b		%		
Temp out degC							Retort Water	%								Jet Velo		m/sec		
Pres. Grad psi/ft Funnel Visc sec		27		27	27		HGS LGS	%								Impact IF/area	force	lbs lbs/in2	4	
Funnel Visc Sec PV CP	PV CP				21	600 RPM		70								II / di Co	Type	103/1112	Amount	
YP lbf/100f	ft2						300 RPM										,,,			
Gels 10 sec	С						200 RPM													
Gels 10 mir							100 RPM													
Fluid Loss mL/30m	nin						6 RPM													
pH		6		6	6		3 RPM													
Fuel Tank Loc	ation								Heano	(liters)	1		Pereiv	red (liters)		1	On F	I& (lite	rc)	
Tuel full Loca	acion							Rig Engines		9,3	69		Receiv	rea (mers)			OIII	ia (iitei	3)	
Rig					56,008			Light Vehicle/ HDE 5					1	6,000				58,782		
			4.642					Non Rig Bundling 3,3 Engine Basecamp 4								4 242				
Base Camp Mini Camp					4,642		Engine Basecamp 4			00					4,242					
TOTAL					60,650			13,626						6,000		63,024				
.U.AL					.,,			WEATHER						.,		03,024				
TEMP (°C)				FOGO	Y & RAININ	G				ROMETRIC		WELLSITE			LOC	CATION	CONDITION	1		
											ELEVATION		ND SPEED							
HIGH LOW		TIME	ME			RAIN	DEGREE	PRESS (ATM)			(M)		KM/H)	BASE	CAMP	ACCESS ROAD			WELLSITE	
19 11											1968.00			Mu	ddy	Wet			Muddy	
							MWD/ GYRO SURVEY													
MD (m)	TVD (m) Inc	l. (deg)	Azn	ı (deg)	DLS	S (°/30 m)	Distance to Plan, m			Above / Below f/ Plan, m			m		Right / Left f/ Plan, m				
						PERSON	NFI				L					MIID D	IMDS			
COM	PANY	ON	BOARD	ON SITE		FERSON	COMPA	v I d			ON BOARD ON SITE		STTE	PUMP NO.		MUD PUMPS 1 2			3	
GDE		ON	7	OH SIZE	GEOLOGIS1		CONTRA	••			1			Time	hh:mn	n				
APS			83		JV ADA-APS						3			Slow Speed?	y/n	-	N	N	N	
ETI			24		LEKOMARAS						3			Liner Lgt/Size	in		12/7	12/7		
HALLIBURTON CEMENTING			5		SCHLUMBERGER						1			Capacity	bbl/st	k	0.1429	0.142		
AERATED			6		BAKER				2			Efficiency			0.1357	0.135				
INTRAFOOD			18		NMS						2			Strokes SF				80		
IMS			24		VARCO						4			Flow Rate	gpm		456	456		
PARAMA DATA UNIT			7		VISITOR PK	(L		+			0		Pressure		psi 1,0		1,050	1,050		
DYFCO			4		NPS						5			PRV	psi		2,900	2,900		
PRIMA HIDROKARBON			3		RDN TOP D						4									
HALLIBURTON SPERRY 2					BSM MEDIC						3									
TOTAL POB:			211																	
								HEAVY DUT		MENTS ON S	ITE									
VEHICLE		YPE			HIRED BY				LOCATION			REMARKS								
Crawler Crane Kobelco	80T	APS APS					PPL-02													
Forklift Forklift	5T 15T				PPL-02															
Forklift Roughter Crane Kato				APS APS					L/D Area PPL-02											
Soughier Craire Natu 331					MF3			PYL-UZ												