

DAILY DRILLING REPORT PT. GEO DIPA ENERGI (Persero)



•						PT. G	EO DIPA ENERG 21-Jun-23										
PT Geo Dipa Energi (Persero) OPERATOR		sero)		PT. G	EO DIPA ENERGI (Persero)		JV ADA		REPORT NO. #	63						
WELL/ PAD NAME WELL TYPE/ PROFILE		ILE			PTH-BB-9A-ST BIG HOLE / J-TYI	<u></u>	FIELD LATITUDE/ LO	NGITUDE		PATU 07° 10' 02.79" S /		"E	ENVIRONTMENT GL - MSL (M)	ONSHORE 1950 m-ASL			
			GENERAL		•		DRILLING PA	RAMETERS		, 10 02.,, 0,			AFE	1330 III A3E			
Rig TYPE /	R	НР		LAND RIG / A	00	AVERAGE WOB (24 HRS) AVERAGE ROP (24 HRS)		KLBS M/HR			AFE NUMBER DAILY COST						
KB ELEVAT		Met		11.0 1,561		AVERAGE SURFACE RPM /		KLBS-FT			% AFE / CUM	JLATIVE COST	#DIV/0!				
MIDNIGHT DEPTH Meter PROGRESS Meter			0.0		ON / OFF BOTTOM TORQUE FLOWRATE / SPP	!	gpm/PSI			CUMULATIVE	MUD COST						
PROPOSED TD Meter SPUD DATE				220 19/04/2023		AIR RATE CORR. INHIB./ FOAM RATE		SCFM GPH			DAY/ NIGHT I		SONNEL IN CHARGI	KETUT DY. / EVI R ADI K.			
RELEASE DATE						PUW/SOW/ROTW	KLBS			DRILLING SU	PERINTENDEN		BUDI SETIAWAN				
PLANNED DAYS DAYS f/ RIG RELEASE				70)	TOTAL DRILLING TIME TON MILES		HRS		595.0	RIG SUPERIN DRILLING EN	NISAR JAHRI EKA DAYA SAMUDERA					
											HSE SUPERVI	SOR		DIAZ P.			
24 HOURS			to 1079 m Running To + Running	MD, POOH OI ools (10x5" H Tools from 8	EDP 5" from 1248 mM WDP + 5" DP) from 4 53 mMD to 493 mMD	off) from 519 mMD to surface (ID to surface, RIH 10-3/4" Perfo 193 mMD to 849 mMD, Tagged 1 (Add string weight with 5 jts 8"	rated Casing (L-80, 40.5 0 klbs (top window), Atte DC + 12 jts 6-1/2" DC ar	ppf) from surface tempt to RIH 10-3/4 and re-test running to	to 493 mMD, P I" perforated ca tools, Ok), RBI	repare and RIH 10-3 asing going deeper (IH 10-3/4" perforate	/4" perforated co can only go deep d casing + Runni	sing + Running er from 849 mM	Tools, Continue RIH 1 D to 853 mMD), POOR	0-3/4" perforated casing +			
STATUS 05					perforated casing + ed casing + Running 1	Running Tools to surface (while Tools at 545 mMD	check connection casing)	, RIH tandem 10-3	/4" perforated	casing & 8-5/8" per	orated casing						
				.,			HSE	1									
Nearmiss	SAFE	TY PERFO	RMANCE	км н	rs Light Vehicle	HOURS RECORD	129	JSA/HIRA	HAZARD N	IANAGEMENT 20		H2S I	EMERGENCY D Drill	3-Jun-23			
Incidents					rs Heavy Equipmen	t	20	PTW		20		BOP Drill/		17 4 22			
Last MTI Last LTI					Daily Personnel Safe Manhours / C	um Safe Manhours	213 2.556/1.459.504	Pre Tour Meetin Observation Ca		216		Fire I		17-Apr-23			
Days w/out	LTI		629.00		TI Since / INCIDENT SUMM	ADV	1-Oct-21	Safety Inspecti	on/ Training	15/0	SAFETY I	Mediva	c Drill	3-Jun-23			
					N/A						N/A	330E3					
Domestic '	Wasts (-	n3)	4		OMENTAL RECORD			Fit for duty / M	CII (poresa)	OCC	CUPATIONAL H	EALTH RECORI	93/8				
Hazardous	s Waste/	B3 (k		Drill (Cutting Vol (jumbo	bag)	0	Clinic Visit	.,				93/8				
Spill Incid Enviro/ Co	ents (bai	rrels)		Other	r (BB) nulative 24 Hrs			Number of Wor		iesses			- 				
Enviro/ Co	mmunit	y 15SU		Cumr	nulduve 24 Hrs		TIME BREA		earur 15SUE								
			TOD 00:00 T	O 24:00 I	IRS O Wed, 21	-Jun-23											
TIME	, HH:MM	ELAPSED	DEPTH	PT/NPT	CODE	DESCRIPTION				OPE	RATIONS						
0:00	1:30	1.5	1561	NPT	2j	Stuck Pipe Include Handling operations	Continue POOH String (after mechanical back off) from 519 mMD to surface. Found recovered 7 joints 5" HWDP. TLC										
1:30	6:00	4.5	1561	NPT	19a	Fishing Operations	RIH OEDP 5" to tag top of fish from surface to 1284 mMD.TLC - Washdown from 1271 to 1284 mMD with FR 200 gpm, SPP 0 psi. Tagged 5 klbs - Got overpull at 1284 mMD 15 klbs - While pump thru annulus 600 gpm - Check and re-torque every joint connection										
6:00	8:30	2.5	1561	NPT	19a	Fishing Operations	POOH OEDP 5" from 1284 mMD to 1079 mMD - While pump thru annulus 600 gpm. No return RBIH normal form 1079 mMD to 1246 mMD while pump annulus 600 gpm (no return), Tagged at 1246 mMD, Skibs. Washdown from 1246 mMD to 1248 mMD with FR 900 gpm, SPP 980-1050 psi, weight normal (no return)										
8:30	11:30	3.0	1561	NPT	19a	Fishing Operations	POOH OEDP 5" from 1248 mMD to surface - Got Overpull 25 - 40 kibs at 1248 and 1236 mMD - Pump thru annulus 300 gpm										
11:30	13:00	1.5	1561	PT	12b	R/U Casing	Prepare RIH 10-3/4" perforated casing (40.5 ppf, L-80) - L/D Hawk Jaw - C/O 5" elevator to 10-3/4" casing elevator - R/U Varcoindo casing handling tools - Held pre job safety meeting - While pump thru annulus 300 gpm, no return.										
13:00	17:00	4.0	1561	PT	12d	Run Casing	RIH 10-3/4" Perforated Casing (L-80, 40.5 ppf) from surface to 493 mMD (40 jts: 38 jts perforated, 2 jts blind) - While pump thru annulus 700 gpm, No Return										
17:00	17:30	0.5	1561	РТ	12d	Run Casing	Prepare RIH 10-3/4" perforated casing + Running Tools - (/o) Link Elevator - Install Liner Adaptor - I/D Varcoindo Handling Tools - Install Hawkjaws - While pump thru annulus 700 gpm, No Return										
17:30	19:00	1.5	1561	PT	12d	Run Casing	Continue RIH 10-3/4" perforated casing + Running Tools (10x5" HWDP + 5" DP) from 493 mMD to 849 mMD, Tagged 10 klbs (top window) - P/U 133 klbs, S/O 119 klbs - While pump thru annulus 450-700 gpm, No Return										
19:00	21:00	2.0	1561	РТ	12f	Run Casing / Liner Problem	Attempt to RIH 10-3/4" perforated casing going deeper (No return) - Workpipe interval (45-133 kibs) while pump string RR 500 - 1100 GPM (several time), unsuccess - Tagged gradually while pump string RR 1100 GPM (several time), can go deeper from 849 mMD to 853 mMD (over pull 50-60 kibs at 853 mMD) - Workpipe interval (45-133 kibs) and tagged gradually while 85 bibs pump hivis + lubricant 1% thru annulus (several time), unsuccess										
21:00	23:30	2.5	1561	РТ	12f	Run Casing / Liner Problem	POOH 10-3/4" perforated casing + Running Tools from 853 mMD to 493 mMD - Re-test running tools (RNS), Ok - Add string weight with 5 jts 8" DC + 12 jts 6-1/2" DC - While pump thru annulus 450 gpm, No Return										
23:30	24:00	0.5	1561	PT	12f	Run Casing / Liner Problem	RBIH 10-3/4" perfora - While pump thru annul	ated casing + Ru lus 450 gpm, No R	nning Tools f eturn	rom 493 mMD to 5	645 mMD						
TOTAL		24.0	TOD 00:00 T	O 05.00 !	IDC ON	Thu, 22-Jun-2023											
	, HH:MM		IOD 00:00 T			1											
START	END		DEPTH	PT/NPT	CODE	DESCRIPTION				OPE	RATIONS						
0:00	1:30	1.5	1561	РТ	12f	Run Casing / Liner Problem	Continue RBIH 10-3/ 10 klbs - P/U 133 klbs, S/O 119 - While pump thru annul	klbs		ng Tools (5 jts 8" D	C + 12 jts 6-1/2	DC + 10 jts HW	/DP + 5" DP) from 54!	i mMD to 853 mMD, tagged			
1:30	3:00	1.5	1561	PT	12f	Run Casing / Liner Problem	Attempt to RIH 10-3/4" perforated casing going deeper (No return) - Workpipe interval (90-180 klbs) while pump string FR 1000 GPM (several time), unsuccess - Tagged gradually until 45 while pump string FR 1000 GPM (several time), unsuccess - Workpipe interval (45-100 klbs) and tagged gradually while 85 bbls pump hivis + lubricant 1% thru annulus (several time), unsuccess										
3:00	5:00	2.0	1561	PT	12f	Run Casing / Liner Problem	POOH 10-3/4" perfor - While pump thru annul			from 853 mMD to	545 mMD						

GENERAL COMMENTS	SIGNATURE									
SENERAL CONTINUENCE	REPORTED BY									
Progress Activity: 58% KOP: 166 mMD										
Estimated Mud Loss (24 Hrs): ± 85 Bbls Estimated Cumulative Mud Loss: ± 26650 Bbls Estimated Water Loss (24 Hrs): ± 16928 Bbls Estimated Water Loss: ± 315379 Bbls										
NPT Record Rig Bundling Total NPT Record on April 2023 : Cumm 5 hrs Rig Bundling Total NPT Record on May 2023 : Cumm 17 hrs Rig Bundling Total NPT Record on June 2023 : Cumm 38 hrs - TDS : 0 Hrs / Cumm. 38 Hrs										
NPT Stuck Pipe : 1.5 Hrs / Cumm 135.5 Hrs NPT Reaming Unplanned : Cumm 130 hrs	KETUT DY. DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT								

			RIT PECO	PDS														CASIN	-		
	BIT RECORDS 17			12-1/4" PDC SMITH (RR#1) S.N QF8698 (BHA#33)					5" (OEDP (BHA#	Last Size in				13-3/8"						
Bit Number	r 11RR#1						DESCRIPTION		OD Length				OD			Set MD n			1,011		
Bit Size	in	12-1/4"				in		m	DESCRIPTION		in	m	Set TVD				925.0				
Bit Run		2 CANTILIONS		12 1/4" PDC Bit 8" Bit Sub w/ Float Vlave		12 1/4		0.29					Last FIT	EMW		ppg	11.7				
Manufacturer/	/Туре		SMITH/PDC						8		0.95					Next Size			in	10-3/4"	
IADC Code							8" Pony DC		8		2.57					Set MD		m		1,317	
			8, 5x20, 1x	22		11-1/2" Integral Blade Stab		11 1/2		2.46					TOL	TOL		m	1,300		
Serial # QF8		QF8698				3 x 8" DC		8		27.93											
Depth In m 1,181.0						X/O 6 7/9			0.92					MUD VOLUMES Start bl							
	Depth Out m		1,561.0				3 x 6-1/2" DC		6 1/2		27.78						Start			2,186	
			380.00				9 x 5" HWDP		5		81.96						Lost Surface			100	
Bit Hours			16,6 (Total)				6-1/2" JAR 16 x 5" HWDP		6 1/2	_	6.4					Lost DH		bbl	100		
TFA in ² Tot Krev On Bttm		21537.000 208.0					FS ADA		5	_	146.39 0.89					Dumped Built			bbl	100	
Tot Krev	occiii		463.0				1.	3 ADA	,		0.05					Ending			bbl	2,186	
Dull Grade In	1	1-1-W	T-A-X-IN-NO	D-BHA															55.	2,100	
Dull Grade Ou	ut																SOLID	CONTROL E	QUIPME	NTS	
																SHAKERS	MO	DDEL (TYPE)	SCREEN SIZE	
																Shaker #1		ICK (FLC-200		120/100/70	
																Shaker #2		ICK (FLC-200		120/100/70	
												1				Shaker #3	_	ICK (FLC-200		120/100/70	
																Mud Cleane		ICK (FLC-200	U-4) 2	30/230/230/230	
												-			_	Hi-G Dryer		FLC 2000-4			
					-				Total	-	298.54	1		Tota	0.00	Centrifuge	+	DE-1000			
									ı Uldi	10tai 298.54		1		100	0.00			GAS			
	CUN	IULATIVE			1			NG					BOP T	ST	Max. Gas		GAS		-		
Meterage	m		404.0			Install	CORROSION RING I Date R			elease Date Loc		cation		Date 1	Date 2	Conn. Gas				-	
	Hrs		46.6	1		10-J)-Jun-23			Between HWDP & I			18	3-Apr-23		Trip Gas				-	
ROP m	n/Hr		8.7	2				2			Between	HWDP & DP				Back Gas				-	
					Active Tank	,	DRILLING F	FLUID				Active Tan	,		MUD AI		Annul		DRAUL! m/min		
Mud Type		V	/ATER		ACTIVE TAILS	WAT	FR	CI	mg/l			Active rain	<u> </u>		Type XCD	Amount 3	Pb	ai vei	psi		
	нн:мм		11:30		16:30	23:		K	mg/l						Caustic soda	1	Sys H	HP			
MW in	ppg		8.3		8.3	8.:		мвт	lb/bbl						Lubricant	1	ННРЬ		hp		
MW out	ppg		8.3		8.3	8.3		Sand	%							<u> </u>	HSI		hp/in2		
	degC							Solid Content	%								% psi		%		
	degC							Retort Water	%								Jet Ve		m/sec		
Pres. Grad Funnel Visc	psi/ft		27		27	2.5		HGS	%								Impac	t force	lbs/in?		
PV	sec cP		21	-	21	27		600 RPM	%								IF/are	Туре	lbs/in2	Amount	
YP lbf	f/100ft	:2						300 RPM										//			
	10 sec							200 RPM													
	10 min							100 RPM													
Fluid Loss ml pH	L/30Mi	n	6	-	6	6		6 RPM 3 RPM									-		-		
					-			JRFF				<u> </u>									
Fuel Tan	ık Loca	tion									e (liters)			Re	ceived (liters)			On	H& (lite	rs)	
Riq						58,782			Rig Engines Light Vehic	+ Others	6,2	273 00			16,000				68,159		
rag						30,702			Non Rig B	undling		50			10,000				00,133		
Base Camp						4,242			Engine Ba		5.	42					3,700				
Mini Camp	OTAL					63,024					165				16,000		71,859				
- 10	UIAL					63,024				WEATH	,165 IER				16,000		/1,037				
TEMP (°C))				FO	GGY & RAININ	G				ROMETRIC		WELL	SITE		L	OCATION	CONDITIO	N		
												ELEVAT	ION	WIND SPEE	D	SECAMP	ACCESS ROAD				
HIGH LOV	' T			TIME			RAIN DEGREE			PKE	SS (ATM)			(KM/H)	ВА	SECAMP			'	WELLSITE	
19 11											MWD/ GYRO SURVEY		1968.00			Muddy		Wet		Muddy	
MD (m)		TVD (m) Incl. (deg) Azm (deg)					DI DI	S (°/30 m)		Distance to Plan, m			Above	e / Below f/ P	an. m	m		Right / Left f/ Plan, m			
		()				(3)					,			,, , , ,					,		
							PERSON										MUD	PUMPS			
	COMP	ANY	0	N BOARD	ON SITE			COMPA	NY			ON BOA	RD	ON SITE	PUMP NO.			1	2	3	
GDE			7 04		1	GEOLOGIST TV ADA ARS					1 4			Time	hh:mn ed? y/n				A.		
APS ETI			84 24		JV ADA-APS LEKOMARAS					4			Slow Speed? Liner Lgt/Siz			N 12/7	N 12/7	N 12/7			
HALLIBURTON CEMENTI		ENTING			1	SCHLUMBERGER					3			Capacity	e in bbl/:		0.1429	0.142			
AERATED				6	1	BAKER					2			Efficiency	959		0.1357	0.135			
INTRAFOOD				17		NMS					2			Strokes	SPI		80	80			
IMS		24 VARCO								4			Flow Rate			456	456				
PARAMA DATA UNIT 7					VISITOR P	KL		_			0			Pressure	ps		1,050	1,050			
DYFCO PRIMA HIDROKARBON			4 NPS								5			PRV	ps	i	2,900	2,900	2,900		
						RDN TOP DRIVE BSM MEDIC						4									
HALLIBURTO	N SPE	KKY		4 212	 	BSM MEDI	Ľ					3									
TOTAL POB:				213					HEAVY DUT	Y FOLITP	MENTS ON S	SITE									
VEHICLE	E I	т\	/PE			HIRED	BY		HEAVT DUI		ATION	71 E				REMARK	S				
	vier Crane Kobelco 80T									PL-02											
Forklift	klift 5T		5T	APS						PL-02											
Forklift	15T		5T		APS					L/D Area											
Roughter Crane	Crane Kato 55T		51	APS						PF	PL-02										