

DAILY DRILLING REPORT PT. GEO DIPA ENERGI (Persero)



Nearmiss Incidents Last MTI	AME PROFILE N EPTH C E F S RELEASE			PT. (GEO DIPA ENERGI (PTH-BB-9 BIG HOLE / J-TY	·	18-Feb-23 CONTRACTOR FIELD				A - APS TUHA		REPORT NO. # ENVIRONTMENT	20 ONSHORE				
WELL TYPE/ PI Rig TYPE / NAI RIG POWER KIE ELEVATION MIDNIGHT DEI PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAY: 7 P	PROFILE ME N EPTH O E YS RELEASE	HP Mete Mete		LAND RIG / /		PE				PAT			ENVIRONTMENT	ONSHORE				
RIG TYPE / NAI RIG POWER KB ELEVATION MIDNIGHT EN PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAYS DAYS f/ RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 S Nearmiss Incidents Last MTI	ME N EPTH O E YS RELEASE	HP Mete Mete		LAND RIG / A	BIG HOLE / J-IY		LATITUDE/ LO		•	70 401 2 6211 6 /		\" F						
RIG POWER KIS ELEVATION MIDNIGHT DEI PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAYS JAYS F, RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 S Nearmiss Incidents Last MTI	N EPTH O E YS RELEASI	Mete Mete Mete		LAND RIG / A	GENERAL					7° 10' 2.63" S /	107° 24' 56.8) E	GL - MSL (M) AFE	1968 m-ASL				
KB ELEVATION MIDNIGHT DEI PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAY: DAYS f/ RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 Nearmiss Incidents Last MTI	EPTH E YS RELEASE	Mete Mete Mete				AVERAGE WOB (24 HRS)	DRILLING PAI		USD 5,602,700.64									
MIDNIGHT DEI PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAY: DAYS f/ RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 STATUS 05:00 Nearmiss Incidents Last MTI	EPTH E YS RELEASE	Mete	: 1	1,5		AVERAGE ROP (24 HRS)		M/HR		0.0	DAILY COST	ULATIVE COS	ST 50.9%	USD 89,916.60				
PROGRESS PROPOSED TD SPUD DATE RELEASE DATE PLANNED DAYS DAYS f/ RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 S Nearmiss Lincidents Last MTI	E /S RELEASI	Mete	r	1,1		AVERAGE SURFACE RPM / DHI ON / OFF BOTTOM TORQUE	М	KLBS-FT		0 / 24	DAILY MUD (50.9%	USD 2,849,164.69 USD 446.00				
SPUD DATE ELEASE DATE PLANNED DAYS DAYS f/ RIG RI PLANNED TO RIGHT PLANNED	E 7S RELEASI	Mete		0		FLOWRATE / SPP		gpm/PSI		2200-2300	CUMULATIVE MUD COST USD 72,1							
RELEASE DATE PLANNED DAYS PLANN	rs Releasi		er	220		AIR RATE		SCFM		700			RSONNEL IN CHARG					
PLANNED DAYS DAYS f/ RIG RI 24 HOURS SUM 24 HOURS FOR STATUS 05:00 S Nearmiss Incidents Last MTI	rs Releasi			29/01/2023	23:00:00	CORR. INHIB./ FOAM RATE		GPH KLBS		6 / 14-28 133/154		DRILLING SU		KETUT DY / EVI R BUDI SETIAWAN				
AYS f/ RIG RI 4 HOURS SUM 4 HOURS FOR TATUS 05:00 Searmiss ncidents ast MTI	RELEASI							HRS		15.8	RIG SUPERIN	PERINTENDE	:N I	YANUAR GHOZALI				
A HOURS FOR STATUS 05:00 Searmiss Incidents ast MTI		E			<u> </u>	TON MILES				34.0	DRILLING EN			EKA DAYA SAMUDER				
A HOURS FOR STATUS 05:00 Searmiss Incidents ast MTI											HSE SUPERVI	SOR		ARISON				
Nearmiss Incidents	MMARY	1				146mMD. Perform Wireline Logging	job: RIH Dummy too	ls & PT Tools. RIH	Primacord from	m surface to 1083	mWL. Work on	pipe interval 11	45-1146 mMD with 70-	260 klbs. Performed				
STATUS 05:00 Stearmiss ncidents ast MTI	DECAST			echanical back o echanical Back C														
learmiss ncidents ast MTI																		
learmiss incidents ast MTI	Hrs	19-Feb	-23 Blind/Me	echanical Back C	PTT		HSE											
ncidents ast MTI	SAFETY	Y PERFOR	RMANCE			HOURS RECORD	пэс		HAZARD MA	NAGEMENT			EMERGENCY DR	ILLS				
ast MTI								JSA/HIRA		11		H2S		29-Jan-23				
							84	PTW		11		BOP Drill/						
					Daily Personnel	Sum Cafa Marili	209	Pre Tour Meetin		2		Fire I		29-Jan-23				
ast LTI ays w/out LTI			506.00		Safe Manhours / C TI Since	Cum Safe Manhours	2508/1.168.272 1-Oct-21	Observation Ca Safety Inspecti		240 15 /		Trip I Mediva		29-Jan-23				
.,5 w/ out L11			500.00		/ INCIDENT SUMM	ARY	1-0(1-21	Salety Inspecti	on, maining	15/	SAFETY		ic Dilli	25-3d11-23				
					N/A						N/							
				ENVIR	OMENTAL RECORD					00	CUPATIONAL		ORD					
omestic Wast			4	Haza	rdous Waste (kg)			Fit for duty / M	CU (person)				96 / 0					
lazardous Wa					Cutting Vol (jumbo	bag)	0	Clinic Visit					4					
pill Incidents					r (BB)			Number of Wor		iesses								
nviro / Community Issue Cummulative 24 Hrs							TIME BREAK	Occupational H	ealth Issue									
ODEDATIO	NC EC	חם חבים	TOD CO-CC	TO 24-00	HRS OF Sat, 18	R-Feh-23	TIME DREAK	POWI										
TIME, HH		JR PEK																
		ELAPSED DEPTH PT/NPT CODE DESCRIPTION					OPERATIONS											
0:00 6:	5:00	6.0	1148	NPT	2j		Continue work on stuck pipe interval 1145-1146 mMD with 60-410 klbs. Apply torq up to 24 klb.ft, FR 50-90 gpm. SPP 2200-23 Air rate 700 SCFM, ADP 2280-2370 psi. Foam/Corr Inh. 14-28/10-16 gph - Attempted to tension (110 klbs) for 60 minutes. No progress.											
6:00 8:	8:00	2.0	1148	NPT	11d	Wireline/Slick Line Job Unplanned	- Bypass aerated at 05:00 hrs Prepare run Wireline Logging R/U Wireline Logging surface equipment.											
8:00 9:	9:00	1.0	1148	NPT	11d	· ·	- B/O and L/D 2 jts 5" DP, connect pup joint + FOSV R/U Wireline Logging tools Prepare Dummy Tools Prepare and R/U wireline cable.											
9:00 11	1:30	2.5	1148	NPT	11d	Wireline/Slick Line Job Unplanned	- P/U Sheave 2 ea (Upper and lower). Perform Wireline Logging job : RIH Dummy tools. M/U and RIH _ 2375" Dummy tool from surface to 837.75 mWL. Logging speed 25 m/min. Tagged, POOH 2.375" Dummy tool from 837 C/O Dummy tools from 2.375" to 2" Dummy tools							m 837.75 mWL to surf				
11:30 14	4:00	2.5	1148	NPT	11d		RIH 2" Dummy tool from surface to 1101.77 mWL, POOH 2" Dummy tool from 1101.77 mWL to surface. Perform Wireline Logging job: RIH PT Tools - RIH PT Tools to 1045 mWL. Logging speed 35 m/min Temp.Max: 195 °C @ 1030 - 1045 mWL. Pressure Max: 1355 psi @ 1030 - 1045 mWL.											
14:00 16	6:30	2.5	1148	NPT	11d	Wireline/Slick Line Job Unplanned	Prepared Mechanic	om PPL-6 to PTH-BB-9										
16:30 19	9:00	2.5	1148	NPT	11d	Wireline/Slick Line Job Unplanned	M/U and RIH Prima	acord from surface to 1083 mWL at 1083 mWL (Top Joint 5" HWDP #1). Good fire indication.										
19:00 20	0:30	1.5	1148	NPT	11d	Wireline/Slick Line Job Unplanned	POOH Primacord from L/D Severing tools - R/D 2 ea sheave (Up - B/O Pup joint + pum - P/U and connect 1jt	oper and Lower) uping tee + FOSV	surface									
20:30 22	2:00	1.5	1148	NPT	2j	Stuck Pipe Include Handling operations	Work on pipe intervals Occasionally slack of Bleed off pressure				orq up to 20 ki	b.ft FR 100 gp	pm. SPP 1950 psi. TL	С				
							PJSM & Performed Set weight at 163 klbs Applied M/U torque 26 Reciprocate up/down Set weight at 163 klbs Applied reverse torque Reciprocate up/down Set weight at 163 klbs	; 6 klbs-ft 7 klbs (170-156 klt ; e 15 klb-ft 7 klbs (170-156 klt	os) 5x									
22:00 24	4:00	2.0	1148	NPT	19a	Fishing Operations	Applied reverse torque Reciprocate up/down Set weight at 163 klbs Applied reverse torque Reciprocate up/down	e 18 klb-ft 7 klbs (170-156 klt ; e 22 klb-ft										
TOTAL HRS		24.0					Set weight at 163 klbs Applied reverse torque Reciprocate up/down Found saver sub conn	: e 26 klb-ft 7 klbs (170-156 klt	os) 5x	sub connection to	28 klbs-ft.							

	OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Sun, 19-Feb-2023																	
	TIME, HH:MM DEPTH PT/NPT CODE					DESCRIPTION	OPERATIONS											
0:00 2:0	2:00	2.0	1148	NPT	19a	Fishing Operations		ay down 1 jt 5"DP and change out saver sub with new one. //U dry connection on saver sub.										
2:00 5:00 3.0 1148 NPT 19a Fishing Operations Set weigh Applied m Reciproca Set Weigh Applied reciproca Set Weigh Applied reciproca							Set weight a Applied mak Reciprocate Set weight a Applied mak Reciprocate Set weight a Applied reve	nt' performed blind/mechanical back off. tweight at 163 klbs lipidel make up torque to 26 klbs-ft. ciprocate down/up (150-163 klbs) 5x. tweight at 142 klbs plied make up torque to 26 klbs-ft ciprocate down/up (142-125 klbs) 30x. t weight at 170 klbs plied reverse torque to 15-20-22-24-25 klbs-ft ciprocate updown (185-170 klbs). On progress.										
	GENERAL COMMENTS						SIGNATURE REPORTED BY											
Progress Activity: 61% KOP: 252mMD - Estimated Mud Loss (24 Hrs): ± - Bbls Estimated Cumulative Mud Loss: ± 7188 Bbls - Estimated Water Loss (24 Hrs): ± 623 Bbls Estimated Cumulative Water Loss: ± 18110 Bbls. NPT Record Right Bundling Total NPT Record on January 2023: - Top DriveE Hrs / Cumm. 12.5 Hours (31 January 2023). Rig Bundling Total NPT Record on February 2023: NIL NPT Stuck Pips: 24 hrs / Cum 49.5 hrs								KETUT DARMANA YASA	YANUAR GHOZALI									

		BIT REC	ORDS			Tuo no						- Pil	. 47		CASING				
Dia Mounto au		6			7		ВН	BHA #6 OD Length				ВН	A #7	Literation	Last Size in			13-3/8" 1005	
Bit Number Bit Size in		12 1/4		1	2 1/4	DES	SCRIPTION	in	L .	.engtn m	DESCRIPTION		OD in	Length m	Set MD Set TVD		m m		925
Bit Run		5RR#1			RR#1		BIT SUB	8		9.23	12-1/4"	' PDC	12 1/4		Last FIT I	MW	ppg		
Manufacturer/Type	SMIT	H / GF30BO	D1VCPS	SMIT	TH / Z716	:	3 X 8" DC	8		0.51	8" M	IM	9 5/8	8.75	Next Size		in	10	0-3/4"
IADC Code		435			435	1:	11.75" STAB		2.22		8" FS w/ FV		8	0.62	Set MD		m	1	,650
Jets /32 in		3X32;1X18	3	7	7x20	>	K/O 6-5/8"	8 1/4 9.14		11-3/4"	11-3/4" IBS		2.06			m		-	
Serial #		RP4396		SI*	N0261		. X 6.5" DC	6 1/2		0.87	8" NM		8	8.25					
Depth In m							X 5" HWDP	5		27.91	8" EM Repeater sub 8" EM Antenna sub		8	0.89	C11	MUD V	OLUMES		100
Depth Out m							SH JAR	6 1/2		0.76			8		Start		bbl	2,	2,190
Meterage m							X 5" HWDP	5		9.21	3 x 8"		8	27.80	Lost Surface			ــــــ	_
Bit Hours 24 hrs TFA in ²				3	81.80		DP SACRIFICE X 5" HWDP	5		83.38 6.41	1 x 6-1/2		8 1/4 6 1/2		Lost DH Dumped		bbl bbl	-	0
Tot Krev On Bttm						- 15	7.5 misi		_	0.11	9 x 5" H		5	83.53	Built		bbl		0
Tot Krev											6 1/2" Sledgel	hammer jar	6 1/2	6.41	Ending		bbl	2.	2,190
Dull Coulds You	1.21	T C F 1/1/1	I DC TD	216711	/ 1/16 NO DUA				_		4 50 1	IMPD	-	0.21					
Dull Grade In	1-2-1	VT-G-E-1/16'	-KG-1D	2-1-C1-N-A	K-1/16-NO-BHA						1 x 5" H	IWDP	5	9.31					
Dull Grade Out	1-1	-WT-G-E-I-R	G-BHA								1 x 5" DP (sac	crifice joint)	5	9.57		SOLID CONTRO	OL EQUIP	MENTS	
											15 x 5" F	HWDP	5	139.12	SHAKERS	MODEL (T	YPE)	SCREE	N SIZE
															Shaker #1	DERRICK (FLC-		80/70	
															Shaker #2	DERRICK (FLC-		100/8	
	-								+				1	+	Shaker #3	DERRICK (FLC- DERRICK (FLC-		80/70 140/140/	
									+				+	_	Mud Cleaner Hi-G Dryer	FLC 2000		170/140/	1 10/ 140
									+				1	_	Centrifuge	DE-100			
								Total	1	49.63			Total	307.42					
CII	MULATIV						CORROSION RING				<u> </u>		BOP TES		Max. Gas	G	SAS		
Meterage m	LICEALIV	143.0			Instal	I Date	COMMODIUM RING		se Date	Lor	cation	Date 1		Date 2	Conn. Gas				
Bit Hours Hrs		15.9	1		14-	Feb-23		1				13-Feb-	23		Trip Gas			-	
ROP m/Hr		9.0	2			DRILLING F		2							Back Gas		HADD	-	
			Res	erved tank#		DKILLING F	FOID			Res	erved tank#1			MUD ADD Type		Annular Vel	HYDRAI m/m		13.43
Mud Type		KCI Polymer	1% KC	l Polymer	1% KCI F		CI	mg/l		,200	5,200	5,20				Pb	psi		181.47
Time HH:MN	4	11:00		6:00	23:		K	mg/l	5,	,300	5,300	5,30	0			Sys HHP			111
MW in ppg MW out ppg		8.6		8.6	8.	6	MBT Sand	lb/bbl %			+					HHPb HSI	hp hp/ii		111
Temp in degC		20		20	20	0	Solid Content	%								% psi bit	%		32.87
Temp out degC							Retort Water	%								Jet Velocity	m/s		47.13
Pres. Grad psi/ft Funnel Visc sec	:	155	1	155	15	54	HGS LGS	% %			+					Impact force IF/area	lbs lbs/i		713.23
PV cP		22		22	22	2	600 RPM			89	88	87				Туре		Amo	ount
YP lbf/100f Gels 10 sec		45 15		44 14	43 14		300 RPM 200 RPM			67 36	66 33	65 32				-	\longrightarrow		
Gels 10 mir		29		28	27		100 RPM			28	27	26						-	
Fluid Loss mL/30m	nin						6 RPM			23	21	21							
pH		9.5		9.5	9	'	3 RPM	FUE	L RECOR	15 D	14	14				<u> </u>			
Fuel Tank Loca	ation			Balance	ed Yesterday (l	iters)			Usage	e (liters)			Recei	ived (liters)			On H& (I	iters)	
Rig					86,585			Rig Engines Light Vehice	+ Others		510 02			16,000			89,77	/3	
_								Non Rig Bundling 8,000			000								
Base Camp Mini Camp		ļ			4,272			Engine Ba	secamp	40	00 8,000				11,872				
TOTAL					90,857				13	,212				24,000			101,6	45	
		•						W	VEATHER										
TEMP (°C)				FOO	GGY & RAININ	G			BARG	OMETRIC		WELLSITE			LO	CATION COND	ITION		
HIGH LOW		TIM	1E		RAIN DEGREE			PRESS (ATM)			ELEVATION WIN SPEED (M) (KM/H)			BASI	ECAMP	ACCESS R	WELL	.SITE	
19 13											1968.00		,,	Mi	uddy	Wet		Mud	ddy
MD (m)	TVD (r		Incl. (deg)		zm (deg)	_	N E (9/20 ···)		GYRO SUI tance to P			ove / Bel	ow f/ Dir			Right / Le	# f/ Dia		
MD (III)	1 V D (1	',	Inci. (deg)	- Az	(ueg)	L L	DLS (°/30 m)	DIS	unce to P	rully III	AD	JOVE / DEI	OW I/ PIGIT	y 111		Rigit / Le	cij Plan,	***	
				\bot							L								
						PERSON	INEL									MUD PUMPS			
	PANY		ON BOARD	ON SITE			COMPANY	7			ON BOARD	10		PUMP NO.		1		2	3
GDE			7		GEOLOGIS						1			Time	hh:mn			, T	
APS ETI			90 24	 	JV ADA-AP						3 0			Slow Speed? Liner Lgt/Size	y/n in	N 12/7		N 2/7	N 12/7
HALLIBURTON CEM	IENTING		3	 		ERGER (SM)	ITH)		-		1			Capacity	bbl/st				0.1429
AERATED			5		BAKER	BAKER					1			Efficiency 95%		0.135	57 0.1	357	0.1357
INTRAFOOD		18			VISITOR G	DE	·			1			Strokes	SPM 80 gpm 456			80	80	
IMS PARAMA DATA UNI	т		22 VARCO 7 HALLIBURTON WIRELINE						0					Flow Rate Pressure				56 050	456 1,050
DYFCO			3	 	NPS	o WAREL			5			PRV					900	2,900	
PRIMA HIDROKARE			3		NMS						5				-				
HALLIBURTON SPERRY			4		NOV		<u> </u>		0									\bot	
BSM MEDIC TOTAL POB:			3 209	├──	WBB						3								
.CIALIOB.			203				HE	AVY DUTY E	QUIPMEN	NTS ON SIT	E								
VEHICLE		TYPE			HIRED				LOCA	ATION					REMARK	.s			
Crawler Crane Kobelco		80T			APS					PL-02									
Forklift	5T APS									PL-02 O Area	$\longrightarrow \vdash$								
Forklift	15T APS 55T APS						PPL-02												
Forklift Roughter Crane Kato		55T			APS	i			PP	L-02									
					APS	1			PP	rL-02									